

PROJECT SCHEDULE/PROGRESS TRACKING

Old Marina/Ice Box Tufa Accessible Trail				J	F	M	A	M	June				July					August				September				October				November				December			
Activity Name	Start Date	Finish Date	Who																																		
									1	8	15	22	29	6	13	20	27	3	10	17	24	31	7	14	21	5	12	19	26	2	9	16	23	30	7	14	21
Aquire Materials	2/1/08	4/30/08	Sterl/Liz																																		
Set Up Spike Housing	6/2/08	6/3/08	Lori																																		
Begin Research and Design of Interpretive Panels	2/1/08	4/1/08	M.Green																																		
Begin Construction of Interpretive Panels	?	?	M.Green																																		
Mobilization-Prep Tools	5/1/08	5/30/08	Lori																																		
Project Pre-start Meeting-Field Check Layout	4/15/08	4/30/08	Knapp/Cogar/ Moses																																		
Remove Old Boardwalk	6/3/08	6/20/08	CCC																																		
Lay Out New Trail Alignment	6/16/08	6/20/08	Knapp/Cogar																																		
Clear Trail Alignment			CCC																																		
Layout New Boardwalk Alignment	6/16/08	6/20/08	Knapp/Cogar																																		
Stage Materials for Boardwalk			CCC																																		
Stage Materials for Causeway and Drainage Lenses			CCC																																		
Construction of Boardwalk			DPR/CCC																																		
Construction of Causeway and Drainage Lenses			DPR/CCC																																		
Construction of Overlook Platforms			DPR/CCC																																		
Removal of Gravel Road to Original Trail			Vern or Dave																																		
Prep Site for CXT Restroom			Vern or Dave																																		
Receive and Install CXT			Vern or Dave																																		
Overlook Construction Ice Box Tufa Trail			DPR/CCC																																		
Removal of Gravel Road Paralleling the New Trail to Ice Box Tufa			Vern or Dave																																		
Hand Rehabilitation of Road Removals			CCC																																		
Trail Finishing of New Construction			DPR/CCC																																		
Installation of ADA Interpretive Signage			M.Green																																		
Final Project Inspection & Develop Punch List			Knapp/Cogar/ Moses																																		
Punch List Completion & Project Clean Up			DPR/CCC																																		
Demob Camp			DPR/CCC																																		
Travel home			DPR/CCC																																		