














**CANDLESTICK POINT STATE RECREATION AREA
GENERAL PLAN/EIR
SCHEDULE**

		2009								2010										
		JUN	JUL	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MARCH	APRIL	MAY	JUN	JUL	AUG	SEPT	OCT	NOV	
Task 1	START-UP AND EXISTING CONDITIONS																			
1.1	Start Up																			
	Start-up meeting & Site Visit																			
	Initial Project Schedule																			
	General Plan Outline																			
1.2	Information Gathering																			
	Data Review & Inventory Report																			
1.3	Base Map Preparation																			
	Comments on Comprehensive Site Base Map																			
	Map templates (Draft & Final)																			
	Tasks 2-8 Authorization																			
Task 2	PUBLIC AND STAKEHOLDER OUTREACH SUPPORT																			
2.1	Mailing List																			
	Maintain & Update Mailing List (SRA Stakeholders)																			
2.2	Stakeholder Meetings and Planning Workshops																			
	Prepare for & Attend Community Workshops (3)																			
	Prpeare for & Attend General Planning Team Workshops (2)								Visioning											
	Prepare for & Attend Project Check-In Meetings (3)																			
	Updates for SRA Website Posting																			
	Meeting Summaries																			
2.3	Public Meetings																			
	Organize Public Meetings (3)																			
	Prepare Meeting Presentation, Handouts & Visual Materials																			
	Prepare Additional Meeting Deliverables - (Public Meetings)																			
	Meeting Notes																			
	Attend Meetings																			
	BWP Key Dates		1 	2 	3 															
2.4	Agency Coordination																			
	Organize & Attend Agency Meetings (3)																			
	Meeting Notes																			
2.5	Newsletters and SRA Website																			
	Develop & Prepare Newsletters (3)																			
	Updates for SRA Website Posting																			
Task 3	EVALUATION OF EXISTING CONDITIONS & RESOURCES																			
3.1	Unit Summary																			
	Draft Existing Conditions & Resources Section																			
3.2	Planning Influences																			
	Draft Planning Influences Section																			
Task 4	ISSUES AND ANALYSIS																			
4.1	Prepare Issues and Analysis Section																			
	Draft Issues and Analysis Section																			

**CANDLESTICK POINT STATE RECREATION AREA
GENERAL PLAN/EIR
SCHEDULE**

		2009							2010										
		JUN	JUL	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MARCH	APRIL	MAY	JUN	JUL	AUG	SEPT	OCT	NOV
Task 5	ALTERNATIVE DEVELOPMENT AND EVALUATION																		
5.1	Develop Concept Alternatives																		
	Draft Alternatives & Site Analysis Review with State Parks & City/SFRA																		
	Alternative Goals and Guidelines & Concept Plans																		
	Program Outline of Project/Alternative Elements																		
	Agency Review																		
	Presentation to PPPC																		
5.2	Identification of Preferred Alternative																		
	Preferred Alternative Review with State Parks, City/SFRA & Stakeholders																		
	Draft Preferred Alternative Summary																		
	Presentation to PPPC																		
5.3	Preferred Alternative Cost Estimate																		
	Draft Program-level Cost Estimate of Preferred Alternative																		
	Final Program-level Cost Estimate of Preferred Alternative																		
5.4	Unit Purpose, Visions, and Goals & Guidelines																		
	Document Review & Feedback																		
	Purpose and Vision Statements (Draft & Final)																		
	Site Management Goals & Guidelines (Draft & Final)																		
Task 6	DRAFT GENERAL PLAN/DRAFT EIR (see next page)																		
Task 7	CEQA PROCESS																		
7.1	Prepare Notice of Preparation (NOP)																		
	NOP (Draft & Final)																		
	Agency Review of NOP																		
	State Parks Distributes NOP																		
	Provide State Parks Copies of Public & Agency Responses																		
	SYMBOL KEY																		
	Key Bayview Waterfront Project (BWP) EIR Dates																		
	1. BWP Admin Draft																		
	2. Affordable Housing Meeting																		
	3. BWP Public Draft Review																		
	Agency meeting																		
	Internal team meeting																		
	Public meeting																		
	Deliverable																		
	Presentation to Planning, Policy and Programming Committee																		
	Newsletter																		
NOTES	1. Schedule does not include full agency review protocols. Some tasks are shown over several months to allow for some agency review - the review cycle for each deliverable needs to be confirmed with client group and the schedule will be adjusted.																		
	2. Schedule is dependent on SRA project area boundary confirmation.																		
	3. Schedule of public & community meetings subject to change.																		

**CANDLESTICK POINT STATE RECREATION AREA
GENERAL PLAN/EIR PREPARATION
SCHEDULE**

		2010		2011										2012				
		NOV	DEC	JAN	FEB	MARCH	APRIL	MAY	JUN	JUL	AUG	SEPT	OCT	NOV	DEC	JAN	FEB	MARCH
Task 6	DRAFT GENERAL PLAN/DRAFT EIR																	
6.1	Prepare Administrative Draft General Plan																	
	Administrative Draft General Plan																	
	Prepare for & Attend Project Check-In Meetings																	
	Agency Review																	
	Newsletter 3																	
	Public Meeting (Draft Plan)																	
	Meeting Notes																	
6.2	Prepare Preliminary General Plan																	
	Organize & Attend Agency Meetings																	
	Prepare for & Attend Project Check-In Meeting																	
	Preliminary General Plan																	
	Agency Review																	
Task 7	CEQA PROCESS																	
7.1	Prepare Notice of Preparation (NOP) (see previous page)																	
7.2	Draft Environmental Impact Report (DEIR)																	
	Bound Draft General Plan/Admin Draft DEIR																	
	Agency Review																	
	Public Preliminary General Plan/Draft DEIR																	
7.3	Notice of Availability (NOA) and Notice of Completion (NOC)																	
	NOA (Draft & Final) (includes agency review)																	
	Post NOA in Local Newspapers (up to 2) and on Website																	
	File NOC with State Clearinghouse (Draft & Final)																	
7.4	Response to Comments																	
	Meeting with City and/or SFRA & State Parks (1)																	
	Response to Comments (Draft & Final)																	
7.5	Administrative Final EIR																	
	Administrative Final EIR																	
	Agency Review																	
	Meeting on Administrative Final EIR																	
7.6	Mitigation Monitoring and Reporting Program (MMRP)																	
	MMRP (Draft & Final)																	
	Agency Review																	
7.7	CEQA Findings																	
	CEQA Findings (Draft & Final)																	
	Agency Review																	
	Draft Statement of Overriding Considerations, if applicable																	
Task 8	DPR PREPARATION OF FINAL PLAN																	
8.1	Commission Hearing & Site Visit																	
	Assistance at Commission Meeting																	
	Presentation Materials for Commission Review																	
	Support & Materials for Boards & Commissions Presentation (1)																	
	Attend Meetings																	
	State Parks Files NOD																	
8.2	Print Final General Plan/EIR																	
	Check-Print Copy of General Plan/EIR																	
	Printed Copies & CDs of Approved General Plan																	
	Final EIR Printed as Separate Volume																	