



# Cumulative Report - July 2016

## Transition Plan Items Complete

### Angel Island SP

### Level 2

#### Ayala Cove Picnic Area

##### Restroom

Remove/replace 600 series restroom in Ayala Cove pier area.

District installed new accessible toilet rooms in this location.

---

#### Ayala Cove Visitor's Center

##### Restroom

Install restrooms unit wide.

Barriers removed at Immigration Station area restroom. Ayala Cove restroom reported complete July 2010. Restroom at the West Garrison area will be modified in conjunction with the Ayala Cove to Perimeter Road trail project and reported as a separate item.

---

##### Route

Modify entrance ramp.

Side entry ramp installed, exception for alternate entrance reported Jan. 2012.

---

Modify stairs - handrails and striping.

Handrails installed on side entry stairs, exception for alternate entrance reported Jan. 2012.

---

#### Immigration Station

## Activity

Install bench at Immigration Station restroom

---

Install hi/low drinking fountain at Immigration Station restroom

---

# Anza-Borrego Desert SP

## Level 1

## Borrego Palms Campground

### Activity

Create accessible campsites in each loop (4).

---

Create accessible picnic sites (6).

The picnic sites have been removed by the district and turned into campsites.

---

Modify tent space and raise faucet height in designated sites (3).

---

Relocate brochure rack at kiosk area.

---

Remove curb or relocate pay telephone at kiosk area (2).

---

### Restroom

Install accessible portable toilets (4).

Facilities removed

---

Modify unisex restroom #13 accessible toilet and shower rooms for grab bars, shower seat location (3).

---

Replace restrooms #9-12.

---

### Route

Create accessible path of travel in picnic area (6).

Picnic area was removed by District.

---

Install accessible routes to portable toilets (4).

Portable toilets have been removed.

---

## Bow Willow Campground

## Activity

Install accessible campsites (2).

---

## Restroom

Replace vault restroom.

CXT Vault restroom installed.

---

## Route

Install route of travel.

---

## Culp Valley

### Trail

Culp Valley Overlook Trail- High desert hiking through State Wilderness.

Project completed and closed.

**Trail (mi): .5**

---

## Horse Campground

### Activity

Install accessible campsite.

---

### Restroom

Replace restroom/shower building.

---

### Route

Install accessible path of travel in campground.

Route from campsite parking to campsite and route from parking to group use area were both completed.

---

## Primitive Campgrounds

### Restroom

Install compliant toilet facilities at each primitive campground (6).

Bow Willow primitive camp is the only primitive camp with facilities and the only one to have fully compliant restroom.

---

## Tamarisk Grove Campground

## Activity

Install accessible campsites (2).

---

Modify designated accessible campsite: raise water faucet, lower trash can height.

---

Modify step up into office and widen sales aisles.

Access to exterior porch is being provided where information is available and transactions can be made. Exception approved by MIG, October 2008.

---

Provide wheelchair seating in Campfire Center.

---

## Parking

Install van accessible parking at office.

Space was provided at the new restroom building.

---

Parking at restrooms.

---

## Restroom

Replace restroom/shower building.

---

## Route

Install path of travel to office.

---

Modify path of travel to campfire center.

---

Route to bathroom.

---

## Trail

### Trail

Visitor Center to Campground Trail- Desert hiking experience

Project completed and closed.

**Trail (mi): .75**

---

## Visitor Center

## Route

Repair route to overlook

---

## Visitor Center and Park Office

### Activity

Park Office - Modify sales counter for height. French Door

---

Visitor Center - Modify exhibits for font and interactive control height (3).

---

Visitor Center - Modify fixed benches for height and clear space.

---

Visitor Center - Modify handrails to upper vista area and amphitheater and install wheelchair seating (4). Existing handrails are ok.

---

Visitor Center - Modify sales counter for height.

---

### Parking

Park Office - Install van accessible parking.

---

### Restroom

Visitor Center - Install accessible restroom. The existing visitor center restrooms could not be modified. The visitor center is built into a hillside and enlarging the restrooms was not feasible. We built a new restroom at the site that is fully compliant.

---

### Route

Install path of travel to park office.

---

Modify path of travel from parking to visitor center. Existing Route ok. Some of the surface irregularities were ground down.

---

# Armstrong Redwoods SP

# Level 2

## Core use area

**Trail**

Pioneer Trail- Hike through redwoods

Trail construction complete, sign installation anticipated to occur winter 2016.

**Trail (mi): .8**

---

Discovery Trail- Hike through redwoods

Trail construction complete, sign installation anticipated to occur winter 2016.

**Trail (mi): .5**

---

## **Auburn SRA**

## **Level 2**

### **Mineral Bar**

#### **Restroom**

Install accessible restroom.

---

Install new restroom with parking

---

Install restroom and parking for raft put-in area.

---

## **Benicia SRA**

## **Level 3**

### **Shoeline**

#### **Trail**

Benicia Bay Trail

Project completed and closed.

**Trail (mi): 2.2**

---

## **Bethany Reservoir SRA**

## **Level 4**

### **Picnic Area at Day Use**

**Activity**

Modify picnic site.

---

**Parking**

Add van accessible space.

---

**Restroom**

Replace portable toilet.

Replaced with vault style restroom.

---

**Route**

Create route to restroom from picnic area.

---

## Big Basin Redwoods SP

## Level 1

**Big Basin****Activity**

Sequoia Group Camp, Modify 1 group site

---

**Big Basin Campground -****Activity**

Sempervirens 3 campsites including routes and parking,  
water stations

---

**Big Basin Campgrounds****Activity**

Blooms Creek - Create accessible campsites (4).

Trail Camps - Create accessible campsites (2).

All 4 sites in Alder trail camp have been modified including the  
restroom.

---

## Parking

Blooms Creek - Modify parking space at combination building for van.

---

Huckleberry Tent Cabins - Create van space at combination building.

---

Sequoia Group Camp Area - Create van accessible parking.

---

Sequoia Group Camp Area - Create vehicle accessible parking.

---

## Restroom

Blooms Creek - Modify combination building.

Combo building adjacent to campsite 137.

---

Huckleberry Tent Cabins - Modify combination building.

Adjacent to campsite # 8.

---

Huckleberry Tent Cabins - Retrofit outside utility sink.

---

Sequoia Group Camp Area - Modify combination building.

---

Trail Camps - Replace pit toilets.

Alder Camp has new restroom.

---

Wastahi - Modify combination building.

This project moved to Sempervirens Campground. Terrain not feasible in Wastahi. Exception reported July 08.

---

## Route

Sequoia Group Camp Area - Create accessible route from parking to restroom (dirt).

---

Trail Camps - Create accessible route from parking to campsites (2).

Alder Tail Camp is a hike in camp. The route to it is a park dirt road that is closed to unauthorized vehicles.

---

Trail Camps - Create accessible route from parking to restroom.

This is a hike in only camp. There is no parking at the restroom. There is a compliant route from all campsites in the campground to the restroom.

---

Wastahi - Modify stairs.

Terrain not feasible. Campground improvements will be done at Blooms Creek, Sempervirens, and Huckleberry Campgrounds.

---

## Big Basin Campgrounds -

## Activity

Huckleberry - 2 campsites exchange for Wastahi. Includes parking and routes.

---

## Entrance Area

### Activity

Create wheelchair and companion seating in campfire center (large).

---

Modify exhibits for interactive controls, clear space and font (3).

Exhibits inside the Semper Viren's Room are compliant.

---

Replace drinking fountain.

---

### Parking

Create accessible van space at Campfire Center.

---

Modify parking for one van accessible space at headquarters building/visitor center.

Despite exception reported July 2011, unforeseen site conditions identified during construction permitted the installation of one accessible space near the Visitor Center and restroom.

---

### Restroom

Retrofit headquarters comfort station.

---

### Route

Modify ramp for slope and install handrails.

Revised design eliminated ramp conditions.

---

Modify route (stairs) from headquarters to restroom (paved).

---

Modify route from parking to campfire center (dirt).

---

Modify route from parking to headquarters (paved).

---

Modify route from parking to restroom (paved).

---

Modify stairs for proper handrails.

---

## Headquarters

## Trail

Redwood Nature Trail- Trail loop through large old growth redwood trees.	Project completed and closed.	<b>Trail (mi): .6</b>
Blooms Creek Connector Trail- Hike through the redwoods	Project completed and closed.	<b>Trail (mi): .5</b>
Skyline to the Sea-Accessible Section- Hike through old growth redwoods	Project completed and closed.	<b>Trail (mi): .3</b>

## Park Store/Gift Shop/Nature Lodge

### Activity

Install 50% accessible picnic tables (4).	
Modify drinking fountain.	
Modify for text and some for clear space (3).	Clear space is compliant and alternate formats of exhibit text are available.
Replace fixed benches (4).	

### Parking

Modify for van space.	
Modify for vehicle space.	

### Route

Modify curb ramps (3).	
Replace north stairs at deck to Park Store.	Modifications limited to handrail on one side only. Full compliance would have negatively affected historic fabric.
Replace north stairs outside Nature Lodge.	Handrails installed. Full compliance would have negatively affected historic fabric.
Replace south stairs at deck to Parks Store.	Handrails installed. Full compliance would have negatively affected historic fabric.

## Picnic Areas

## Activity

Create 50% accessible picnic sites (15).

Modify picnic site in main picnic area.

Modify picnic sites at "Stature of Responsibility Tree" (2).

## Restroom

Replace middle picnic restroom.

South End - Retrofit/replace restroom.

Work to be done in main picnic area.

Toilets only Middle Picnic Area - replace (2).

All picnic work was done in main picnic area.

## Route

Create 40% on accessible route (6).

Create accessible route to "Statue of Responsibility Tree."

Create accessible route to restrooms.

Project was done in the main picnic area.

Create accessible route to restrooms.

Completed in main picnic area.

Create accessible routes from parking to picnic areas (6).

Modify route from parking to restroom.

## Rancho del Oso Area

### Activity

Horse Camp Area - Replace drinking fountain.

Horse Camp Area - Replace/relocate pay telephone.

Nature Center - Modify entrance (door) for threshold.

Nature Center - Modify exhibits for text size and font (3).

Nature Center - Modify fixed benches (2).

Nature Center - Modify picnic sites (4).

2 sites modified

Ranger Office/Visitor Center - Modify counter for height.

Plenty of access at desk to serve public.

Ranger Office/Visitor Center - Modify exhibit at entrance for clear space.

Waddell Beach Area - Replace exhibit.

## Parking

Horse Camp Area - Create van accessible parking space.

---

Nature Center - Create van accessible parking space.

---

Ranger Office/Visitor Center - Create van accessible parking space.

---

Waddell Beach Area - Create van accessible parking space.

---

## Restroom

Horse Camp Area - Replace portable toilet.

Portable was replaced with permanent vault unit.

---

Nature Center - Retrofit/replace restrooms.

---

Waddell Beach Area - Replace pit toilet.

---

## Route

Create accessible route from parking to horse area.

---

Create accessible route from parking to nature center.

---

Modify route from parking to Ranger Office.

---

Modify stairs for handrails and striping.

There are no stairs requiring handrails.

---

Modify stairs for handrails.

Route modified, handrails not required.

---

Retrofit ramp for slope and handrails.

Route modified, handrails not required.

---

## Sector Office

### Activity

Minor modification to door.

---

## Route

Modify ramp for landing.

---

# Bodie SHP

# Level 1

## Main Parking/Restroom Area

### Activity

Modify font and stabilize exhibit viewing area in parking lot.

---

### Parking

Create accessible parking (with one van accessible space) (4).

Only three spaces required.

---

### Restroom

Modify restrooms for water and door pressure and signage.

Restroom was replaced.

---

### Route

Modify route to restroom for stability and 3" rise.

---

Improve route from parking to Green Street

Trail from parking to Green Street improved for surface and level landings.

---

## Museum/Visitor Center

### Activity

Modify theater benches.

Modular removable seats with armrests installed.

---

Modify theater entrance.

Level landing for drop off, bench and entry modified.

---

Modify Entrance

Level landing for drop off, route and entry modified.

---

## Picnic Area

**Activity**

Create 50% accessible picnic sites (4).

---

**Restroom**

Replace pit toilets (2).

---

**Route**

Create routes to restrooms (2).

---

**Tour Routes****Parking**

Create van accessible space in cemetery.

Parking space was not able to be installed due to cultural concerns. An accessible route was provided to the cemetery as an alternative.

---

**Restroom**

Install new restrooms (2).

Restroom in main parking lot and picnic area accessible.

---

Replace pit toilets (2).

Restroom in main parking lot and picnic area are accessible.

---

**Route**

Modify route in cemetery.

---

**Trail**

Cemetery Trail- Hike through historic mining town

Project completed and closed.

**Trail (mi): .25**

---

**Bolsa Chica SB****Level 1****Beach Front**

## Trail

Beach Promenade Trail- Asphalt trail along orange county beach front.

Project completed and closed.

**Trail (mi): 2.9**

## Campground

### Activity

Replace pay telephones at restrooms.

### Restroom

minor modifications to combo building #16

### Route

Modify curb ramps from campsites to multi-use pathway (4).

Curb ramps were installed to the restrooms which are connected to the multi-use pathway. Individual accessible campsites (two), have direct access to the multi use pathway. Note: Work was actually completed in June, 06/07.

## Day Use

### Restroom

Install compliant doors

## Day Use Area

### Activity

Install proper signage for first aid.

Modify door for threshold, slope and hardware.

Modify drinking fountain pressure at building.

Modify snack bar counters for proper height (5).

Provide 50% accessible picnic sites (7).

Relocate and replace pay telephones (4).

Replace pay telephone with accessible model (3).

## **Parking**

Modify curb ramps

---

Modify van parking

---

Modify van parking in lot 18 (1).

---

Modify van parking in lot 21 (1).

---

Modify vehicle parking in lot 16 (5).

---

Modify vehicle parking in lot 18 (2).

---

Modify vehicle parking in lot 21 (4).

---

Modify vehicle parking in lot 24 (4).

---

## **Restroom**

Modify outdoor shower heads for height and adjust pressure of controls and time they stay on (5).

---

Replace buildings (13, 16, 18, 21 and 24) - threshold, hardware, slope of floor, grab bars, proper signage, stall width (large).

---

## **Route**

Provide 40% accessible picnic sites on routes of travel (30).

---

Replace handrails on multi-use pathway.

This is an Outdoor Recreation Access Route - handrails are not required.

---

## **Sector Office**

### **Activity**

Modify Sector Office Doors

---

**Border Field SP / TJ Estuary**

**Level 2**

## **Picnic Area**

**Activity**

Create 15 accessible picnic sites.

---

**Restroom**

Replace small comfort station.

---

**Route**

Create routes to 6 picnic sites.

---

**Tijuana Estuary****Parking**

Install 4 spaces.

Only 3 spaces required.

---

**Bothe Napa Valley SP****Level 2****Campground****Activity**

Retrofit campsites (3).

---

**Picnic Area****Activity**

Create 50% accessible sites (10).

9 sites were completed. No additional sites needed. Only 4 required by the latest proposed Federal Outdoor Guidelines.

---

**Route**

Create routes to 5 picnic sites.

Have routes to all 9 accessible picnic sites.

---

**Brannan Island SRA****Level 1**

## Parking

Modify accessible space.

---

## "Beach"/Swimming Area

### Activity

Fishing Pier - Modify fishing platform: install new handrails with accessible areas, curb guides (retrofit ok too).

End of pier lowered for access, shelf installed to help with tackle boxes etc.

---

North Picnic Area - Modify 50% of the picnic sites for accessibility (5).

Group picnic had vault restroom installed near this location.

---

Picnic Area - Modify picnic sites to make 50% accessible (4).

---

## Parking

Install van accessible space.

Space installed.

---

Modify (re-stripe) auto accessible spaces (loading zones too narrow) (5).

---

## Restroom

Fishing Pier - Replace portable toilet.

District removed portable toilet because of cost. A permanent vault was evaluated for site. Set back requirements could not be met. Vault toilet installed at Group day use as alternate location. Parking was installed at fishing site.

---

Modify restrooms.

Restrooms had fixtures, door signs and outdoor showers done.

---

## Route

Fishing Pier - Modify route to pier.

North Picnic Area - Create accessible routes for accessible picnic sites (3).

---

Picnic Area - Create accessible routes for 2 of the 4 accessible sites.

---

## Campground

## Activity

Install 4 wheelchair and companion seats in campfire center.

Retrofit designated accessible sites: install accessible tent sites, tables, spigots, drains and trash (4).

Retrofit/replace additional sites with accessible ones (3).

## Restroom

Retrofit small combo restrooms (especially showers) (4).

## Trail

Brannan Island Campground Trail- Hike/Bike Asphalt or Concrete Trail

Project completed and closed.

**Trail (mi): 3**

## Delta Berthing Area

### Activity

Berthing Area - Install at least 2 new accessible walk-in campsites.

Berthing Area - Retrofit dock (widen; add handrails, curb guides, contrast stripes).

This is a proposed DBAW project. Compliant per ADAAG.

### Restroom

Replace combo restroom.

DBAW project not previously reported; actual completion 06/07.

### Route

Berthing Area - Create accessible route from parking to docks, slope, surfaces.

Proposed DBAW project. Compliant per ADAAG

Berthing Area - Create accessible routes from dock and from parking to campsites (2).

Route exists from docks to accessible camping. Compliant per ADAAG.

Boat Launch - Modify route to group picnic area.

Boat Launch - Retrofit (re-grade or ramp) 150' route of travel from parking to docks.

Proposed DBAW project. Compliant per ADAAG.

## Entrance Area

## Activity

Kiosk Area - Install new drinking fountain.

Rally (Picnic) Site - Install 6 accessible picnic sites.

All sites are on native soil that is firm and stable.

Visitor Center - Install new interpretive shelter panels (3).

Visitor Center - Modify doorway to visitor center (clearance, hardware, threshold).

## Parking

Kiosk Area - Modify one parking space for van accessibility.

Kiosk is drive up only. Space added at VC.

Rally (Picnic) Site - Create 1 car and 1 van accessible space.

No marked spaces. Area is level and firm, individual can choose where to park to meet individual needs. Site is normally a reserved site.

Visitor Center - Install 1 new van accessible parking space.

## Restroom

Rally (Picnic) Site - Replace portable toilet.

Permanent vault toilet installed instead of portable.

## Route

Kiosk Area - Create accessible route to new drinking fountain.

Kiosk Area - Create accessible route.

Drive up only. No public pedestrian route to Kiosk.

Rally (Picnic) Site - Create 3 accessible routes to the 6 sites.

Rally (Picnic) Site - Create accessible routes of travel to picnic area.

Existing surface acceptable when dry.

Visitor Center - Create new accessible route.

Added parking and new route to ramp.

Visitor Center - Install new building access ramp.

Ramp has a 10% slope which meets ORR Guidelines. Handrails are being installed to help with access. Route is barrier free.

## Group Camping

**Activity**

Install at least 2 accessible campsites.

---

**Parking**

Install van accessible space.

Parking at RR done.

---

**Restroom**

Modify restroom.

Modifications to interior fixtures and shower completed.

---

**Route**

Modify route from parking to campsite.

---

**Park Office****Activity**

Modify entrance doorway.

---

**Parking**

Create van accessible space.

---

**Windy Cove Area****Activity**

Install accessible water spigots (2).

---

Replace 50% of fixed benches (5).

---

**Restroom**

Modify comfort station.

Minor modifications done to RR. This includes outdoor showers.

---

Modify outdoor shower: needs grab bars, adjust head heights and pressures.

---

## Route

Create accessible routes to benches (2).

---

Modify routes to picnic area (2).

---

# Calaveras Big Trees SP

## Level 1

### Beaver Creek Area

#### Activity

Beaver Creek Picnic Area - Install 50% accessible picnic sites (2).

---

South Grove Trailhead - Replace benches (2).

One bench was installed at trailhead, secondary trailhead where second bench is cannot be made accessible due to terrain and environmental issues. Slopes on existing route are too steep to be made accessible and a reroute is not feasible due to environmental issues.

---

South Grove Trailhead - Replace exhibits (2).

There is only one exhibit at this location, not two. Exhibit was moved to accessible location at the trailhead.

---

#### Parking

Beaver Creek Picnic Area - Install auto accessible parking space.

---

Beaver Creek Picnic Area - Install van accessible parking space.

---

Gate 30 Trailhead - Install van accessible parking space.

---

South Grove Trailhead - Install van accessible parking space.

---

## Restroom

Beaver Creek Picnic Area - Install an accessible restroom.

Gate 30 Trailhead - Install an accessible restroom.

## Route

Beaver Creek Picnic Area - Install accessible route from Beaver Creek Picnic Area to restroom.

Beaver Creek Picnic Area - Install accessible routes to 40% of 50% sites at Beaver Creek Picnic Area (2).

Route was made to the required two (2) sites and the route was extended to an additional three (3) sites for a total of five (5) accessible sites.

Gate 30 Trailhead - Install accessible route to restroom.

## Beaver Creek Picnic Area

### Trail

Beaver Creek Picnic Area Trail- Trail through conifer forest and riparian areas.

Project completed and closed.

**Trail (mi): .75**

## Entrance Area

### Activity

Jack Knight Memorial Hall - Install accessible pay telephone.

Jack Knight Memorial Hall - Install accessible soda machine.

Jack Knight Memorial Hall - Modify entry.

Jack Knight Memorial Hall - Replace at least 1 bench.

Parking - Modify (lower) kiosk counter.

Parking - Order accessible pay telephone.

Accessible phone installed.

Visitor Center - Install at least 2 accessible .seat spaces in AV room.

Visitor Center replaced.

Visitor Center - Modify drinking fountain.

Visitor Center - Modify information counter.

Visitor Center replaced.

Visitor Center - Replace benches (2).

One required.

Visitor Center - Replace exhibits (2). Visitor Center replaced.

---

## Parking

Install at least one van accessible parking space.

---

Visitor Center - Modify parking area: correct slope, increase length to 18'.

---

## Restroom

Jack Knight Memorial Hall - Retrofit/replace restrooms (2). Two new restrooms were built. A comfort station and a combination building.

---

## Route

Jack Knight Memorial Hall - Replace ramp.

---

Jack Knight Memorial Hall - Retrofit stairs. Ramp to building is complete and is main route for all visitors. Stairs will not be done due to historical value.

---

Provide accessible route to phone. Pay phone at Jack Knight Hall.

---

Visitor Center - Modify ramp to correct 11% slope.

---

## North Grove Area

### Activity

Campfire Center - Install at least 4 more accessible seating spaces (need a total of 6).

---

North Grove Campground - Modify designated accessible campsites: slopes, water spigots and drains, lack of shade (4).

---

North Grove Lot Restrooms - Replace pay telephone. Pay phone removed from this area.

---

North Grove Picnic Area - Install at least 50% accessible picnic sites (pad, furnishings, trash, water) (10).

---

## Parking

North Grove Picnic Area - Modify parking: install van accessible space.

Ranger Station Area - Modify parking: install at least one additional van accessible space.

Done at entrance station.

## Restroom

North Grove Campground - Modify designated accessible restroom (improve slope, replace grab bar, insulate drain and hot water pipes).

New restroom combination building constructed that services both campground and picnic area.

North Grove Campground - Replace other camp restrooms - vault (4).

Vault restrooms are not being replaced. Two new additional combination building were built that service both the campground and picnic areas.

North Grove Campground - Retrofit shower stall.

New restroom installed with compliant showers. Existing shower has been modified for improved access.

North Grove Picnic Area - Replace small restrooms (2).

New combination building that services both campground and picnic area.

Retrofit North Grove Lot restroom.

Accessible restrooms are located in the new visitor center.

## Route

Modify route to ranger station.

Provided at new entrance station.

North Grove Picnic Area - Create accessible routes to 40% of 50% at North Grove Picnic Area (4).

Additional picnic sites are done with Jack Knight Hall project.

## Trail

North Grove Trail- Redwood Interpretive Trail

Project completed and closed.

**Trail (mi): 1.7**

## Oak Hollow Campground Area

## Activity

Install at least 3 additional accessible campsites.

One accessible campsite provided. Terrain will not allow additional sites. Campground is located on the side of a mountain valley where level areas for accessible routes and features are not available. This will be addressed by additional accessible camping in North Grove Campground.

Retrofit designated accessible campsites (#80): regrade, replace spigot and drain.

## Parking

Modify 14% slope at back of designated accessible parking space (2).

Scenic Overlook Area - Install at least 1 van accessible parking space.

## Restroom

Modify restroom near site 80: install new grab bar, non twist sink handles.

Reconfigure shower: move controls to wall adjacent to bench.

This is an approved DSA design. When building is fully renovated, controls will be relocated.

Replace restrooms by sites 97 and 109.

Accessible camping provided in North Grove. Terrain not feasible at Oak Hollow.

Scenic Overlook Area - Install accessible restroom.

## River Area Day Use

### Activity

Lava Bluffs Trailhead Area - Install 50% accessible picnic sites (2).

All picnic sites were removed by District in 06/07. There are no picnic sites at this location to be made accessible.

Lava Bluffs Trailhead Area - Replace exhibit.

Exhibit has been moved to provide access.

Oak Leaf Spring Picnic Area - Install 50% accessible picnic sites at (2).

Memorial plaque can be viewed from road.

River Picnic Area - Install 50% accessible picnic sites (3).

Equivalent experience offered in other picnic areas within the park.

River Picnic Area - Replace exhibit on north side..	Equivalent experience offered in other picnic areas within the park.
---	--

**Parking**

Lava Bluffs Trailhead Area - Install at least 1 van accessible parking space.	
---	--

Oak Leaf Spring Picnic Area - Install 1 accessible van parking space.	Equivalent experience offered in other picnic areas within the park.
---	--

River Picnic Area - Install 1 accessible auto parking space at picnic area.	
---	--

River Picnic Area - Install 1 van accessible space in picnic area.	
--	--

River Picnic Area - Install signs at accessible parking in north lot (2).	Equivalent experience offered in other locations.
---	---

River Picnic Area - Install van accessible parking in south lot.	Equivalent experience offered in other locations.
--	---

**Restroom**

Lava Bluffs Trailhead - Install an accessible restroom.	
---	--

**Route**

Lava Bluffs Trailhead Area - Install accessible route from parking to new restroom.	
---	--

Lava Bluffs Trailhead Area - Install accessible routes to 40% of 50% sites (2).	District removed all picnic sites from this location.
---	---

Oak Leaf Spring Picnic Area - Install accessible route to picnic area.	Equivalent experience offered in other picnic areas within the park.
--	--

Oak Leaf Spring Picnic Area - Install accessible routes to 40% of 50% sites (2).	Equivalent experience offered in other picnic areas within the park.
--	--

River Picnic Area - Install accessible route to river.	The stair route to the river was improved to be compliant, and a separate compliant trail was made to the river.
--	--

River Picnic Area - Install accessible routes to 40% of 50% sites (2).	Equivalent experience offered in other picnic areas within the park.
--	--

**River Picnic Area**

## Trail

Stanislaus River Access Trail- Hike down to picnic area located on the North Fork of the Stanislaus River.

Project completed and closed.

**Trail (mi): .25**

---

## White Fir Environmental

### Activity

Create at least 2 accessible campsites.

Due to environmental issues and terrain access - one site has been made accessible. The second site is in a flood area and the route cannot be maintained as accessible. There are only 2 sites total. These are hike in sites. Exception Reported July, 08

---

# California Citrus SHP

# Level 1

## Citrus Groves

### Trail

Knoll Trail-Hike through Citrus Groves

Project completed and closed.

**Trail (mi): .75**

---

## Educational Pavilion

### Route

Modify route to Educational Pavilion

---

## Sunkist Center Area

### Activity

Install 50% picnic sites.

Modify gazebo benches.

Modify light switches in Sunkist Center.

Controls are operated by park staff.

---

## Parking

Install 1 additional van space.

---

## Restroom

Minor modification to restroom signage.

---

## Route

Install accessible routes to 2 accessible picnic sites (A/C surface).

---

Modify route to restroom.

---

Modify route to Sunkist Center.

---

# Carnegie SVRA

# Level 1

## Campground

### Activity

Modify for accessible campsites (5).

Construction in 2006/2007

---

Replace pay telephone.

Construction 2006/2007

---

## Restroom

Minor modification to restroom.

Construct 2006/2007

---

Replace outdoor shower.

Contract 2006/2007

---

## Route

Create accessible path from campground to restroom (1.5).

Construct 2006/2007

---

## District Office

**Activity**

Replace doors to building (2).

District office moved to Prairie City.

---

**Parking**

Create van accessible parking space.

District office moved to Prairie City.

---

**Restroom**

Retrofit restroom.

District office moved to Prairie City.

---

**Route**

Create accessible route of travel.

District Office Moved to Prairie City.

---

**Picnic Areas****Activity**

Modify 50% of picnic sites to be accessible (15).

---

**Restroom**

Replace portable toilets with accessible models (6).

---

**Route**

Create accessible paths to restrooms (4).

---

Modify 40% of picnic sites to be on accessible route of travel (6).

---

**Ranger Office/Visitor Center****Activity**

Replace pay telephone with accessible model.

---

Replace picnic table.

---

## Parking

Modify van accessible space.

---

## Restroom

Replace restroom.

Not public restroom.

---

## Route

Modify route from parking to office.

No longer open to public, offices.

---

## Track Areas

### Activity

MX Track - Modify bleacher seating.

---

### Parking

70cc Track - Modify van accessible parking.

70cc Track - Modify vehicle accessible parking (2).

MX Track - Create van accessible parking space.

---

### Restroom

70cc Track - Minor modification to restroom.

---

# Carpinteria SB

# Level 2

## Campground

### Activity

Modify 10 campsites, 2 each area where a combo building is to be replaced plus 2 other sites, also modify water and trash access.

Campsites have been completed in Anacapa and Santa Cruz Loops, 7 total. RV sites still need to be completed.

---

Modify 7 tent sites to be compliant

In Anacapa Loop sites #5, 15, Bobcat and Fox have been modified for access.  
In Santa Cruz Loop sites # 38, 52, and 64 have been modified for access.

---

Modify the campfire center for seating, routes and parking.

---

# Main Picnic Area

## Activity

Install 50% accessible picnic tables.

---

Routes to tables.

---

## Parking

Install 7 accessible parking spaces, 1 van accessible space.

---

## Restroom

Install signage.

---

Modify outdoor showers.

---

Retrofit restrooms 8 and 9.

Two restrooms combined into one centralized restroom.

---

## Route

Install signage on routes of travel.

New routes are compliant -additional route signage to be installed upon completion of beach access route.

---

Modify path of travel to restroom number 9.

---

# Castle Crags SP

# Level 2

## Root Creek

### Trail

Root Creek Trail- Hike through coniferous forest to Root Creek.

Trail construction is complete, sign installation anticipated to occur spring 2015.

**Trail (mi): 1**

---

## Vista Point

## Trail

Vista Point Trail- Trail leading to views of crags and Mount Shasta

Project completed and closed.

Trail (mi): .25

---

## Vista Point Area

### Restroom

Install new vault restroom.

---

### Route

Re-route path to Vista Point (1000').

---

# Caswell Memorial SP

# Level 2

## Family Campground

### Activity

Create 3 campsites.

---

Modify 1 campsite.

---

### Parking

Modify for 1 van accessible space at combo building.

---

### Restroom

Replace combo building (1)

Route to facility was modified to provide level area for display panel. The route meets ORAR standards and was approved by T.Gilbert with MIG.

---

Replace restroom (1).

---

## Route

Create route from road to combo building (1).

---

Create route from road to restroom building (1).

---

## Kiosk/Family Picnic

### Activity

Family Picnic - Modify 3 picnic sites.

---

Family Picnic - Modify 8 picnic sites.

Modified 50% of the total picnic sites.

---

Kiosk - Modify entrance station.

Exception approved by MIG, October 24, 2008.

---

### Parking

Family Picnic - Modify for van accessible space.

---

Kiosk - Create van accessible space.

---

### Restroom

Family Picnic - Retrofit small restroom.

Restroom was replaced.

---

### Route

Family Picnic - Route to beach.

---

## Picnic Area

### Trail

ADA Trail Loop- Hike through San Joaquin Riparian area with views of large Valley Oaks.

Trail construction complete, sign installation anticipated to occur summer 2014.

**Trail (mi): .8**

---

# China Camp SP

# Level 2

## Campground

## Trail

Shoreline Trail- Woodland and bay-side hiking experience

Project completed and closed.

Trail (mi): 1.5

---

## Turtle Back Hill

### Trail

Turtle Back Hill Trail- Bayside hiking along San Pablo Bay.

Project completed and closed.

Trail (mi): .7

---

# Clear Lake SP

# Level 1

## Cole Creek Campground

### Activity

Install at least 2 accessible sites (need 7 total).

---

### Restroom

Replace restroom with shower.

---

### Route

Install accessible path of travel from new accessible sites to accessible restroom with shower.

---

## Day Use Areas

### Activity

Boat Launch Area - Install 50% accessible picnic sites (10).

10 sites are not present. 5 sites have been made accessible.

---

Boat Launch Area - Install accessible viewing space for exhibit panel.

---

Boat Launch Area - Install basic dock: replace/retrofit gangway; replace/retrofit ramps to 2 docks; install accessible boat slip; modify piers/docks (add curb guides and hand rails).

---

Department of Boating and Waterways installed this new facility.

---

Day Use Picnic Area - Install 50% accessible picnic sites (5).

---

Day Use Picnic Area - Install 50% accessible picnic sites in group picnic area (15).	This area is now group camping and meets the accessibility requirements for group camping.
Swim Beach Area - Install 50% accessible picnic sites (10).	The swim beach does not have 10 sites. There are only 4 picnic sites and all 4 have been made accessible.
Swim Beach Area - Install accessible viewing area for exhibit panel.	
Swim Beach Area - Replace drinking fountain.	
Swim Beach Area - Retrofit snack bar window counter.	Facilities removed, nothing to modify for access.

## Parking

Boat Launch Area - Modify parking to create 1 van accessible space and 2 more auto accessible spaces.

## Restroom

Boat Launch Area - Replace restroom.

Swim Beach Area - Install accessible outdoor shower.

Swim Beach Area - Replace restroom.

This restroom was modified to make compliant and not replaced.

## Route

Boat Launch Area - Install accessible paths of travel to 40% of accessible picnic tables (4).

Boat Launch Area - Install curb ramp.

Day Use Picnic Area - Install 40% of 50% accessible picnic sites on accessible paths (2).

Day Use Picnic Area - Install 40% of 50% accessible picnic sites on accessible paths (6).

Day Use Picnic Area - Install accessible path or road to group picnic area.

Swim Beach Area - Install accessible path of travel to exhibit panel.

Swim Beach Area - Install accessible path of travel to outdoor shower.

Swim Beach Area - Install accessible path of travel to restroom.

---

Swim Beach Area - Install accessible paths of travel to 40% of accessible tables (4). There are only 4 tables and all 4 were done.

---

## **Kelsey Creek Campground**

**Activity**  
Install 1 or 2 additional accessible campsites, preferably in different area than other 2 (need 7 total). The required number of sites are dispersed between the Cole Creek and Kelsey Creek loops of the campground.

---

Replace bench.

---

Replace drinking fountain.

---

Retrofit site 49. Replaced with site #38

---

Retrofit site 50.

---

**Parking**  
Modify 1 parking space for van accessibility.

---

**Restroom**  
Modify designated accessible toilet.

---

Replace/retrofit designated accessible shower room.

---

**Route**  
Retrofit curb ramp by restroom: correct flared slopes, add grooved border.

---

**Trail**  
Kelsey Creek Trail- Boardwalk and trail along water's edge with fishing access. Project completed and closed. **Trail (mi): .7**

---

## **Kiosk/Ranger Station/Sales Area**

## Activity

Reconfigure aisle to add 4" to width.

---

Replace doorknob.

---

Replace drinking fountain.

---

Replace fixed bench.

---

Replace/retrofit sales counter.

---

## Parking

Modify parking to create a van accessible parking space.

---

## Route

Install curb ramps and landings to pavement near parking and to island at kiosk rear window (2).

---

## Upper Bay View Campground

### Trail

Dorn Nature Trail- Nature trail with distant lake views

Project completed and closed.

**Trail (mi): .8**

---

## Visitor Center/Sector Office

### Activity

Close caption AV show (or provide written transcription).

---

Install accessible beches on porch and at bottom of ramp (3).

---

Install wheelchair seating in AV room.

Seating is provided in the back row of this facility. This is a very small AV room and the view from the last row is excellent.

---

Modify counter at the Sector Office.

---

Replace drinking fountain.

---

Replace sales counter.

Counter modified

---

## Route

Modify ramp: replace handrails.

---

Modify stairs: stripe nosings; replace handrails.

---

# Colonel Allensworth SHP

## Level 3

### Parking

gravel area needs installation of van space.

One van and one regular accessible parking space installed in the overflow parking lot.

---

Van spaces at Allensworth Hotel, Allensworth School 2 modify.

Public parking is not typically allowed at the hotel or at the school. Two accessible parking spaces were installed in the main visitor parking lot.

---

# Columbia SHP

## Level 1

### Day Use Area

#### Activity

Picnic Area Lower Lot - Install an additional accessible site.

---

Picnic Area Lower Lot - Modify designated accessible picnic sites (2).

---

#### Route

Picnic Area Lower Lot - Modify soil route from parking to tables.

---

### District Office

## Activity

Modify doorway thresholds (2).

---

Replace doors to office and to restroom (2).

---

## Parking

Create van accessible parking space.

---

## Restroom

Modify unisex restroom on office porch.

---

## Route

Modify ramp.

---

## Fulton/State/Main Street Area

### Activity

Douglass Saloon, NY Dry Goods, Blacksmith Shop,  
Columbia House - Modify entrance doorways (3).

---

### Parking

Douglass Saloon, NY Dry Goods, Blacksmith Shop,  
Columbia House - Install accessible parking.

Accessible parking spaces provided on State Street and  
Fulton Street.

---

### Restroom

Douglass Saloon, NY Dry Goods, Blacksmith Shop,  
Columbia House - Replace restrooms at Columbia House.

---

Douglass Saloon, NY Dry Goods, Blacksmith Shop,  
Columbia House - Replace restrooms behind Douglass  
Saloon.

---

### Route

Douglass Saloon, NY Dry Goods, Blacksmith Shop,  
Columbia House - Modify/retrofit routes of travel (4).

---

## Fulton/Washington/Parking Lot

## Activity

Fallon Hotel - Modify entry doorway.

---

Fallon Theater/Ice Cream Parlor - Modify entry doorway.

---

Miners' Store, Masonic Temple, Assay Office, Wells Fargo, Gazette, Eagle Cottage, DO Mills - Modify entry doorways (7).

Miner's Store not complete, will add new item per notes in January 2014 cover letter.

---

## Restroom

Miners' Store, Masonic Hall, Assay Office, Wells Fargo, Gazette, Eagle Cottage, DO Mills - Replace designated accessible restroom behind Eagle Cottage.

---

## Route

Fallon Hotel - Retrofit route to entry.

Issues with route; see notes in January 2014 cover letter.

---

Fallon Theatre/Ice Cream Parlor - Modify entry ramp.

Ramp eliminated.

---

Miners' Store, Masonic Hall, Assay Office, Wells Fargo, Gazette, Eagle Cottage, DO Mills - Modify/retrofit routes (7).

---

Issues with route; see notes in January 2014 cover letter.

---

## Jackson/Pacific/Main St. Area

### Activity

St Charles Saloon - Retrofit doorway.

---

### Parking

St Charles Saloon - Install 1 van accessible parking space.

---

### Restroom

St Charles Saloon - Retrofit restroom behind saloon.

This restroom was replaced.

---

## Route

St Charles Saloon - Install and sign accessible route from parking to saloon.

Issues with route; see notes in January 2014 cover letter.

---

## Remaining Area Between Main and

### Activity

Firehouse, Butcher Shop (Chinese Temple), Leather Shop, Tibbetts House, Barber Shop, Barn and Jail - New visitor center.

Not installing new visitor center. Facilities will be made accessible.

---

Firehouse, Butcher Shop (Chinese Temple), Leather Shop, Tibbetts House, Barber Shop, Barn and Jail - Create clear space at doorways (6).

Magendie Buidling (Grocery Store) - Retrofit entry doorway.

---

### Parking

Firehouse, Butcher Shop (Chinese Temple), Leather Shop, Tibbetts House, Barber Shop, Barn and Jail - Create accessible parking.

Accessible parking on the corner of Jackson and Columbia St., or behind the City Hotel.

---

## Route

Firehouse, Butcher Shop (Chinese Temple), Leather Shop, Tibbetts House, Barber Shop, Barn and Jail - Install accessible routes (6).

Issues with route; see notes in January 2014 cover letter.

---

## Schoolhouse Area

### Activity

Install accessible drinking fountain.

---

## Parking

Install one van accessible parking space.

---

## Route

Create accessible route from parking to schoolhouse.

---

Modify rear stairs.

---

Retrofit ramp entry to schoolhouse.

---

## State/Jackson/Main Street Area

### Activity

Candy Kitchen, Bakery, Towle Leavitt Building, Photo Studio, Odd Fellows, Justice Court, Drug Store and Dental Office Exhibits - Modify doorways (6).

---

Museum/Park Information Center - Install accessible drinking fountain.

Adjacent to Sector Office on Jackson.

---

Museum/Park Information Center - Modify doorway threshold.

Sector Office on Jackson Street.

---

Museum/Park Information Center - Modify exhibits (3).

---

Museum/Park Information Center - Modify sales/info counter.

---

### Restroom

Museum/Park Information Center - Retrofit restrooms.

---

### Route

Candy Kitchen, Bakery, Towle Leavitt Building, Photo Studio, Odd Fellows, Justice Court, Drug Store and Dental Office Exhibits - Modify routes of travel (9).

---

Issues with route; see notes in January 2014 cover letter.

---

Museum/Park Information Center - Modify path of travel to rear restrooms.

---

Museum/Park Information Center - Modify path of travel to restroom.

---

Museum/Park Information Center - Modify/retrofit ramp.

---

# Cuyamaca Rancho SP

# Level 1

## Green Valley Equestrian Camp

### Activity

Create two accessible campsites

One loop in the Green Valley campground was converted to equestrian camping. Two accessible campsites are complete.

---

## Los Caballos Horse Camp and Day

### Activity

Create accessible campsites (2).

facility no longer in use due to fire

---

Relocate and replace pay telephone.

facility no longer in use due to fire

---

Relocate self pay machine.

facility no longer in use due to fire

---

### Restroom

Replace pit toilet.

facility no longer in use due to fire

---

Replace restrooms.

facility no longer in use due to fire

---

### Route

Create accessible routes from campsites to restrooms (2).

facility no longer in use due to fire

---

## Park District Headquarters/Museum

### Parking

Modify accessible space for striping and signage.

---

### Restroom

Replace restroom.

This is called the Dyar House parking lot restroom.

---

## Route

Create accessible route from parking to restroom.

---

## Paso Picacho

### Trail

Azalea Glen Trail- Woodland hiking experience near Paso Picacho Campground

Accessible parking to be incorporate into campground accessibility improvements.

**Trail (mi): 1.4**

---

## Stonewall mine

### Trail

Stonewall Mine Trail- Mine intepretation/mountain views

Project completed and closed.

**Trail (mi): .5**

---

## Doheny SB

## Level 1

### Beach Front

#### Trail

Beach Promenade Trail - Coastal views along Orange Coast beach front

Project completed and closed.

**Trail (mi): 1.3**

---

## Campground

### Activity

Create 5 more acessible campsites.

---

Create wheelchair and companion seating at campfire center.

---

Modify 2 campsites.

---

Replace pay telephone with accessible model and locate on accessible surface (2).

---

## Parking

Modify parking space at combination building to make it van accessible.

---

## Restroom

Modify combination building for sink, urinals (2).

---

Modify comfort station buildings (3).

Two combination buildings with showers were replaced instead of modifying the three comfort stations without showers. Replacing the buildings with showers provides a greater accessible experience for the campground program.

---

Replace outdoor showers with accessible models (2).

---

Showers are at new restrooms.

---

## Route

Create accessible route by stabilizing surface.

---

Routes used in the campground are Outdoor Recreation Access Routes. All pedestrians use the camp loop road, including persons with disabilities.

---

Modify route from road to combination building (2).

---

Modify route from road to comfort station (3).

Two combination buildings with showers were replaced instead of modifying the three comfort stations without showers. Replacing the buildings with showers provides a greater accessible experience for the campground program.

---

## Entrance Area

### Activity

Modify door for poundage.

---

Modify fixed bench with back support, armrest and clear space.

---

Modify sales counter for height.

---

Modify some exhibits for height of text and text font (4).

---

Replace pay telephone with accessible model and with enough clear space.

---

Pay phone removed.

---

## **Parking**

Modify to create van accessible space with proper signage.

---

## **Route**

Create crossing zone from parking to visitor center, including modification for slope.

---

Modify curb ramp to visitor center.

---

## **North Day Use Area**

### **Activity**

Create 50% accessible picnic sites in Promenade Picnic Area (10).

---

Modify 50% picnic tables in group picnic area (2).

---

Modify picnic area exhibit text for serif font (3).

---

Modify picnic area for 50% accessible sites (85).

---

Replace the Paluka fixed bench.

---

## **Parking**

Modify van parking in lot 1.

---

Modify van parking in lot 2 (2).

---

Modify van parking in lot 3.

---

Modify vehicle parking in lot 1 (4).

---

Modify vehicle parking in lot 2 (7).

---

Modify vehicle parking in lot 3 (4).

---

## **Restroom**

Modify stall in comfort station for space from front of toilet to door, sink controls, modify urinals for hand controls, proper signage (2).

---

Replace outdoor showers (3).

---

Replace outdoor showers at lifeguard tower 30.

---

Replace portable toilet.

---

Replace restrooms/dressing rooms (3).

---

## Route

Create 40% accessible picnic sites in Promenade Picnic Area on accessible route (4).

---

Create accessible routes for picnic sites (3).

---

Modify accessible route at Promenade Picnic Area.

---

Modify curb ramps for slope in all lots (6).

---

Modify picnic area for 40% accessible sites on accessible route (35).

---

Modify route to lifeguard tower 30 for minor barriers.

---

Modify to have 40% of the accessible picnic sites in the group picnic area on an accessible route.

---

## South End Day Use (IPU)

### Activity

Modify for 50% accessible tables, 40% on accessible route (75).

---

Project complete- Exception to number of sites, reported July 2009.

---

Replace fixed benches in horseshoe pit area.

---

Horse shoe pit relocated to North end of park.

---

### Parking

Modify van parking and install proper signage (2).

---

The parking spaces were installed at the new day use restroom.

---

Modify vehicle parking spaces and install proper signage (7).

---

### Restroom

Relocate outdoor showers (2).

---

Outdoor showers have been modified for access.

---

Replace restroom buildings (2).

---

Only one restroom was replaced. The other restroom is an early accessible design. The replaced restroom provides access to the picnic areas and the horse shoe pit areas.

---

## Route

Create accessible route from parking to horseshoe pits.

Create accessible route from parking to picnic sites (3).

Create route from parking to restrooms (2).

# Donner Memorial SP

# Level 2

## Campground

### Activity

Modify 8 campsites.

Modify campfire center for seating and route

### Route

Create routes to restrooms.

## Core use area along lake

### Trail

Lakeside Interpretive Trail- Hike along Donner Lake

Trail construction complete, sign installation anticipated to occur summer 2016.

**Trail (mi): 2.3**

## Visitor Center/Museum

### Activity

Install 2 automatic door openers.

New Visitor Center complete and open.

Install exhibits (20).

Modify 2 ramps (install handrails and signs).

The Visitor Center has been replaced and ramps eliminated. - Exhibit construction is underway. Anticipated opening - May 2015.

Modify sales counter.

Modify threshold (rear).

## Parking

Install curb ramp.

Install signage (2 spaces).

Modify parking to create van accessible parking.

## Restroom

Retrofit/replace restrooms.

# Ed Z'Berg Sugar Pine Point SP

# Level 1

## Campgrounds

### Trail

Campground Trail- Hike through pine/fir forest.

Project completed and closed.

**Trail (mi): .7**

## Day Use Area

### Activity

Boat Pier - Replace water fountain.

Relocated 200' North due to significant tree roots. Serves boat dock and waterfront picnic area.

Caretaker House/Office - Modify entrance door for hardware, threshold and kickplate.

Now a private residence. This will not be made accessible.

Ehrman Mansion - Modify entrance door for hardware, kickplate and threshold.

Virtual tour provided. Exception reported Jan. 2010.

Ehrman Mansion - Modify stairs for striping and handrails.

Stairs on interior tour route.

Ehrman Mansion - Modify text font on exhibits (6).

General Phipps Cabin - Modify text on exhibits.

Exhibit panel adjacent to cabin.

Nature Center - Modify sales counter 10 feet.

Nature Center - Modify text on exhibits (4).

Nature Center - Provide open captioning on video (2).

North Boat House - Modify text on exhibits (2).

Picnic Area - Create accessible picnic sites (20).	
Picnic Area - Replace water fountain.	Relocated to improved restroom by the Visitor Center.
South Boat House - Exhibit.	Exhibit panel adjacent to South Boat House.
Nature Center - Modify sales counter 10 feet.	
Create accessible picnic sites at waterfront	
<b>Parking</b>	
North Boat House - Create van accessible parking space.	Virtual tour provided. Exception reported Jan. 2010.
Picnic Area - Create accessible parking (3).	
<b>Restroom</b>	
Picnic Area - Replace restrooms (2).	
Modify restroom near visitor center and mansion	
<b>Route</b>	
Boat Pier - Modify walkway for gaps in planks and handrails on rock stairs.	
Boat Pier - Needs handrails.	Handrails not required on piers.
Caretaker House/Office - Create accessible route from parking to office.	This is now a private residence. Modifications do not need to be done.
Ehrman Mansion - Create accessible route from parking to building.	Exception reported Jan. 2010. Portable ramp installed by District - 2012.
Maritime Museum - Create accessible route of travel from parking to museum.	Virtual tour provided. Exception reported Jan. 2010.
Nature Center - Create accessible route.	
South Boat House - Modify route to eliminate steps, redo surface, decrease slope.	

**Trail**

Bike Trail Segment #1- Hike/Bike Trail

Project completed and closed.

**Trail (mi):****Erhman Mansion****Trail**

Lakeside Trail (aka Waterbaby Trail)- Hike along the shore of Lake Tahoe.

Trail construction is complete. Accessible trail information signs anticipated to be installed Summer 2014.

**Trail (mi): .4****General Creek Campground****Activity**

Accessible campsites: parking, cooking facility, water, trash, tent pad (8).

Modify seating for wheelchair and companion seating.

**Parking**

Create van accessible parking space at campfire center.

**Restroom**

Replace combo buildings (6) - partial DMP.

**Route**

Create accessible route to campfire center.

Create accessible routes from campsites to restrooms (6).

**El Capitan SB****Level 2****Campground**

## Activity

Campfire Center, provide routes and seating

---

## Camping

### Activity

Modify 7 campsites.

---

### Restroom

Replace combo number 7 Group Camp

---

Replace restroom number 1.

Restroom was replaced and relocated to day use parking lot under the Deferred Maintenance Program.

---

### Route

Install 7 at 50' sidewalk.

Camp Loop Road is now the route.

---

## Day Use Parking

### Trail

Nature Trail- Hike along Riparian corridor with large sycamores and oaks to ocean view.

Project complete and Closed

**Trail (mi): .6**

---

## Day Use/Beach

### Activity

Install accessible drinking fountain clear space.

At new restroom.

---

Modify 15 picnic sites for accessibility.

Per the new guideline, the required number of sites 20% + have been modified.

---

### Parking

Install van accessible sign.

---

Modify parking (restripe 6).

---

## Restroom

Replace beach restroom.

Duplicate record - This is restroom # 1 that was replaced and relocated; see record above.

---

Replace outdoor showers (3).

At new restroom.

---

## Route

Create route to beach restroom.

Restroom relocated to day use parking lot.

---

Create routes to 6 of 15 picnic sites.

Retrofit paved route to beach - 180'.

---

## Entrance Area

### Parking

Modify parking and route at entrance area

---

## Group Camp

### Restroom

Replace combo #8 at Group Campground

---

# Emerald Bay SP

# Level 2

## Campground

### Activity

Replace campsites - 5.

5 campsites completed.

---

### Route

4 routes at 100' each (dirt).

Camp loop road is the route. Additional soil routes were installed also.

---

## Eagle Point Campground

## Trail

Overlook Trail-Hike up to view of Lake Tahoe and surrounding mountains.

Trail construction is complete, sign installation anticipated to occur spring 2015.

**Trail (mi): .3**

---

# Empire Mine SHP

## Level 3

### Activity

Install rails and curb guides on exit ramps.

This is an OARR

Modify 3 interior ramps.

---

### Parking

Install one van accessible space.

---

### Restroom

Replace parking lot restrooms.

---

### Route

Create routes from parking to restroom and to visitor center.

ORAR - site will not accommodate Ext Route in Historic setting. Handrails added for enhanced access.

---

# Folsom Lake SRA

## Level 1

## Beals Point Area

## Activity

Install fixed benches for design and clear space (3).

Make 50% of the picnic sites accessible (north and south) (50).

Terrain did not allow for 50% of the sites to be made accessible.

Minor modifications to drinking fountains for pressure (3).

## Parking

Create accessible van space at equestrian facility.

This is open parking for horse trailers. There are level places to park.

Modify parking (268 spaces, 10 designated, needs 2 van accessible spaces).

## Restroom

Minor modification to drinking fountain at restroom/dressing room.

Minor modification to restroom/dressing room.

Modify restrooms (2).

Accessible design approved by DGS.

## Route

Create accessible route to drinking fountains (6).

Create accessible route to unimproved boat ramp.

This was an unimproved launching area without a ramp. There are no routes or parking. Launching area now has been closed permanently.

Create beach access.

Beach meets slope requirements when lake is at high pool level.

Modify stairs from restroom/dressing to beach.

## Beals Point Area Campground

## Activity

Create wheelchair seating at campfire center.

Modify campsites (3).

Modify campsites to make them accessible (4).

Replace drinking fountain.

Replace pay telephone.

## Parking

Create accessible parking at campfire center.

Create accessible van space at kiosk.

Create van accessible parking space for comfort station.

Modify parking space for van dimensions at combination building.

## Restroom

Replace comfort station.

Replace drinking fountain on combination building.

Replace sink in combination building.

Retrofit combination building.

## Route

Create accessible path from parking to kiosk. Drive up kiosk

Create accessible route from parking to campfire center.

Modify ramp to be a curb ramp at combination building.

Modify stairs for handrails or replace with ramp at campfire center. Accessible ORAR

## Beals Point Campground - RV

**Activity**

Provide 2 Accessible RV Spaces

---

**Parking**

Parking for restroom

---

**Restroom**

Replace Restroom

---

**Route**

Restroom to Campsite

---

**Brown's Ravine Day Use****Activity**

Hobie Launch Ramp and Parking Lot - Modify dock for shore connection, railings and striping.

This is a boarding float, not a dock.

---

Picnic - 5 picnic areas, 3 areas should have accessible picnic sites (20).

Concession

---

**Parking**

Hobie Launch Ramp and Parking Lot - Create 1 additional accessible space.

---

Hobie Launch Ramp and Parking Lot - Modify 3 lots for 3 van spaces.

There is only one parking lot - it has been modified for vehicle and boat spaces.

---

Hobie Launch Ramp and Parking Lot - Modify 3 lots for 4 vehicle spaces.

There is only one lot and it has been modified for vehicle and boat spaces.

---

**Restroom**

Picnic - Replace restroom buildings (2).

These facilities were modified for access instead of replacing them.

---

## Route

Hobie Launch Ramp and Parking Lot - Modify ramps near boat launch.

Hobie Launch Ramp and Parking Lot - Modify stairs for handrails and striping.

There are not stairs to be modified in the Hobie parking lot.

Picnic - Create accessible routes (3).

Concession

## Doten's Cove

### Trail

Doten's Cove Trail- Lakeside trail experience

Project completed and closed.

**Trail (mi): .5**

## Granite Bay Area Day Use

### Activity

Activity Center - Create accessible group picnic sites (15).

Activity Center - Modify door to activity center.

Activity Center - Modify kitchen area for entry into room and around area.

Activity Center - Replace drinking fountain.

Equestrian Area - Create accessible equestrian area.

Horse mounting platform was provided.

Equestrian Area - Create accessible picnic sites (2).

Equestrian Area - Replace drinking fountain.

Kiosk Area - Replace pay telephone.

Phone removed.

Picnic Areas - #1 North of concession - modify for accessible sites (9).

Picnic Areas - #2 Near concession (8).

Picnic Areas - #3 Near south restroom (20).

Sites done that terrain allows.

Picnic Areas - Modify drinking fountains (3).

Picnic Areas - Replace pay telephones (2).

Phones removed.

Staging Areas - #1 Modify dock needs handrails, curbs and striping.

Boating and Waterways replaced 5 of the 6 boarding floats. The design meets current federal standards.

Staging Areas - 5% Area replace drinking fountain.

---

## Parking

Activity Center - Modify for van accessible parking space.

---

Day Use Beach and Parking - Modify parking for accessible vehicle (6).

---

Day Use Beach and Parking - Modify parking for van accessible parking.

---

Equestrian Area - Create van accessible parking space.

This is undeveloped parking for horse trailers. No spaces are striped.

---

Kiosk Area - Create van accessible parking space.

Drive up kiosk

---

Staging Areas - #1 Create van accessible parking space.

No developed parking. This is a level area as water recedes.

---

Staging Areas - #2 Create van accessible parking.

---

Staging Areas - #4 Modify parking for accessible vehicle (2).

---

Staging Areas - #4 Modify parking for van accessible space.

---

Staging Areas - 5% Area - Create 4 spaces with 1 van space.

---

## Restroom

Activity Center - Replace portable toilets in group picnic area (2).

Portable restrooms removed

---

Activity Center - Retrofit restrooms (men's and women's) (2).

---

Equestrian Area - Replace restroom.

CXT

---

Picnic Areas - Replace portable toilet.

Portable toilets have been permanently removed.

---

Staging Areas - #2 Replace portable toilet.

---

Staging Areas - 5% Area - Replace restroom.

---

Staging Areas - 5% Area - Replace toilet.

---

## Route

Activity Center - Modify ramp to building for handrails and edge protection.

---

Activity Center - Modify stairs for open risers, handrails and striping.

---

Create accessible route from parking to group picnic area.

---

Day Use Beach and Parking - Create accessible route to beach.

---

Day Use Beach and Parking - Modify curb ramps (3).

---

Kiosk Area - Create route from parking to kiosk. Drive Up

---

Staging Areas - #1 Modify ramp for slope, handrails and curb guides.

---

Staging Areas - #2 Modify ramp for handrails, curb guides and striping; modify boat dock for slope.

---

Staging Areas - 5% Area Create accessible route from parking to restroom.

---

## Nimbus Flats Area

### Activity

Fishing/Picnic Area - Modify 50% picnic sites (10).

---

Fishing/Picnic Area - Modify fishing platform.

---

### Parking

Boat Launch Area - Modify parking for van spaces (2). Exception to location reported Jan. 2012.

---

Fishing/Picnic Area - Create van accessible parking spaces.

---

## Peninsula Campground

**Trail**

Peninsula Trail- Interpretive lakeside trail

Project completed and closed.

**Trail (mi): .8****Penninsula Campground****Activity**

Install 1 accessible campsite

**Parking**

Modify parking near restroom

**Restroom**

Replace restroom

This restroom was replaced with a combination building to provide campers with a shower.

**Route**

Create accessible routes

**Folsom Power House SHP****Level 3****Folsom Power House****Activity**

Remove and replace 3 shelters.

**Parking**No allowances for hardened surfaces at power house  
firbays - 40,000 square feet.**Route**

Install soil entry route.

**Fort Humboldt SHP****Level 4****Fort**

## Trail

Fort Humboldt Trail- Trail through historic fort landscape and structures.

Trail construction completed and open to public. Accessible trail information sign to be ordered and installed by December 2012.

**Trail (mi):**

# Fort Ross SHP

# Level 2

## Activity

Create accessible picnic sites (10).

Only six sites required.

## Route

Create accessible routes to picnic sites.

## Fort Ross

### Activity

Widen doorways in 4 buildings.

Historic buildings- doors meet minimum requirements.

### Parking

Install parking near fort.

### Route

Modify interior fort routes.

New designated parking to Fort.

ORAR from parking at Fort.

## Visitor Center

<b>Activity</b>		
Modify drinking fountain.		
Visitor center improvement (general).	Improved entry/exit doors, sales counter, benches.	
<b>Parking</b>		
Signage		
<b>Restroom</b>		
Men's and women's.		
<b>Route</b>		
Curb cut.		
Improve route.		
Rear exit route (ramp).		
Rear exit route (stairs).		
<b>Trail</b>		
Fort Trail- Trail from parking to Fort Ross	Trail construction complete, sign installation anticipated to occur winter 2016.	<b>Trail (mi): .3</b>
Call House Trail- Hike through Eucalyptus Grove	Trail construction is complete, sign installation anticipated to occur winter 2016.	<b>Trail (mi): .12</b>

## Gaviota SP

## Level 4

### Beach Area

<b>Activity</b>		
Modify 50% picnic sites (10).	There are no formal picnic sites on beach. Accessible tables are provided.	

### Main Parking Lot

**Activity**

Modify 40% on route (4).

---

**Parking**

Retrofit one van.

---

Retrofit one vehicle.

---

**Restroom**

Modify restroom (small).

---

**Route**

Modify 4 routes to picnic (2).

---

# Half Moon Bay SB

# Level 1

**Beach****Trail**

Coastal Trail- Asphalt hike/bike trail along coast.

Project completed and closed.

**Trail (mi): 2.3**

---

## Cowell Ranch Beach

**Activity**

Harbor Seal Overlook - Replace/modify benches (2).

---

Parking Area - Modify exhibit: provide firm, stable viewing space; modify font.

---

Whale Gate - Modify exhibit font.

Font is compliant with California State Parks Accessibility Guidelines 2015 Edition.

---

Whale Gate - Replace/modify bench.

---

## **Parking**

Parking Area - Install designated accessible parking for van.

---

Parking Area - Modify designated accessible vehicle space.

---

## **Restroom**

Parking Area - Install accessible restroom.

---

## **Route**

Harbor Seal Overlook - Create accessible paths of travel (2).

---

Harbor Seal Overlook - Replace stairs to beach.

The stairs, categorized as a trail component, descend a 100' bluff that is subject to severe storm surges and erosion. In 2006 a storm destroyed the stairs, and the Department rebuilt in accordance with trail standards utilizing funds provided by FEMA.

---

Parking Area - Create accessible path of travel from designated accessible parking to restroom.

---

Whale Gate - Provide accessible path of travel to bench.

---

## **Dunes Beach**

### **Restroom**

Replace Dunes Beach Restroom

Replaced the Dunes Beach restroom, including parking and route to restroom.

---

## **Francis Beach Campground**

## Activity

Create at least 3 more accessible campsites.

Modify small campfire center (2).

Retrofit designated accessible site.

## Restroom

Replace comfort station.

## Route

Create accessible paths to accessible restroom from accessible sites (4).

# Francis Beach Day Use

## Activity

Create at least 50% accessible sites (15).

There are not 15 sites to be made accessible. Some of the work included accessible sites on concrete including concrete walkways and some are accessible tables on a firm natural surface.

Install accessible benches (2).

Replace kiosk counter.

The entry station has been replaced.

## Restroom

Modify large comfort station.

Replaced facility with a new comfort station.

Replace exterior showers (2).

## Route

Install 48" wide landings at top of curb ramps (8).

Install accessible paths of travel to at least 40% of the 50% accessible picnic sites (6).

Modify side pavement access routes (2).

# Sweetwood Group Camp and

<p><b>Activity</b></p> <p>Install 50% accessible picnic sites: pad, furniture, trash, spigot and cooking (2).</p>	<p>There is only one set of facilities at this location. This area is an open group camping area, not a picnic area. One large area was made accessible including tables, water station, food prep area, and fire ring.</p>
<p><b>Parking</b></p> <p>Create van accessible space.</p>	<p>The new accessible van space is a firm, stable surface.</p>
<p><b>Restroom</b></p> <p>Replace/modify at least 1 of 2 designed accessible "vault" restrooms.</p>	
<p><b>Route</b></p> <p>Create accessible paths from picnic/camping area (2).</p>	<p>This is only a campground area. No picnic sites are at this location. The routes have been done in the campground.</p>
<p>Create accessible paths to 40% of the 50% accessible sites (2).</p>	
<p>Create accessible route to all facilities.</p>	
<p><b>Venice Beach</b></p>	
<p><b>Activity</b></p> <p>Entry Area - Install new counter.</p>	<p>This is a drive up kiosk and is compliant for this purpose. A self pay station is also provided that has clear access to it. This facility is not designed for walk up use and does not need a counter.</p>
<p>Entry Area - Replace and relocate pay telephone.</p>	<p>Sidewalk area in front of pay phone was made wider for access. The phone is a concession contract. The current model is an accessible design.</p>
<p>Install beach access.</p>	<p>Completed at Francis. Beach wheelchairs at other locations.</p>
<p>Northern Venice Beach - Install ISA signs at 4 designated accessible spaces.</p>	<p>Parking is provided for restroom and day use beach access.</p>
<p>Southern Venice Beach - Install ISA signs at 4 designated accessible spaces.</p>	<p>Parking is provided for restroom and day use beach access.</p>

## Parking

Entry Area - Create accessible van parking.

Beach access is provided at Francis Beach. Beach wheelchairs at other locations.

Northern Venice Beach - Create one new van accessible space.

Southern Venice Beach - Create one new van accessible space.

## Restroom

Northern Venice Beach - Replace outdoor showers (2).

Northern Venice Beach - Retrofit comfort station.

Southern Venice Beach - Replace outdoor showers (2).

Restroom closed

Southern Venice Beach - Retrofit comfort station.

Restroom closed

## Route

Entry Area - Create accessible path to kiosk.

This entry station is designed as a drive up facility. The current design does not allow for walk up customer service.

Northern Venice Beach - Modify beach access.

Beach Wheelchairs are available.

# Hearst San Simeon SHM

# Level 1

## District Office

### Activity

Minor modification to doors of building 1 and 2 (2).

Modify counter in buildings 1 and 2 for height.

Modify exterior stairs of buildings 3 and 4 for striping and height of handrails (2).

Modify ramp for landing in buildidngs 3 and 4.

## **Parking**

Modify for van space.

---

## **Restroom**

Minor modifications to restrooms in buildings 1 and 2 (2).

---

Modify restrooms in buildings 3 and 4 (2).

---

## **Route**

Minor modify to ramps for landing and handrails diameter on buildings 1 and 2 (2).

---

Modify curb ramp.

---

## **Hilltop/Castle Area**

### **Restroom**

Replace portable toilet.

---

### **Route**

Modify ramp outside restroom for slope.

---

## **Ranger Office**

### **Activity**

Install accessible picnic sites (2).

Concession

---

Modify door to outer office.

---

Modify door to ranger office.

---

Modify fixed benches (2).

---

Replace pay telephone.

---

## Restroom

Modify restroom door.

---

Modify restroom.

---

## Route

Create route to picnic area. Concession

---

Modify ramp for handrails.

---

Modify route for slope.

---

## Visitor Center

### Activity

Modify doors for poundage (4). Automatic

---

Modify exhibits for text size and font (8). Exhibit fonts are compliant.

---

Modify store/ticket counters for height (4).

---

Modify telescopes in parking lot.

---

Replace ATM.

---

Replace pay telephone.

---

Retrofit fixed benches (6).

---

## Parking

Modify space for RV.

---

## Restroom

Modify restrooms (2).

---

## Route

Create curb ramps on main route (2).

---

Modify route where it crosses traffic.

---

**Parking**

Create van accessible parking.

---

**Restroom**

Retrofit large comfort station.

---

**Route**

Create route from parking to restroom.

---

## Henry Cowell Redwoods SP

## Level 2

**Redwood Loop****Activity**

Nature center exhibits.

---

**Visitor Center****Trail**

Redwood Loop Trail-Hike through old growth redwoods.

Trail construction complete, sign installation anticipated to occur summer 2014. Parking and path of travel to trailhead to be completed under a separate project.

**Trail (mi): .75**

---

## Hollister Hills SVRA

## Level 1

**Howard Harris Day Use Area**

**Activity**

Retrofit 50% of the picnic sites (8).

The required eight (8) sites were made accessible and an additional four (4) sites were done for a total of twelve (12).

---

Retrofit pavillion picnic site.

---

**Restroom**

Replace portable toilet.

Retrofit wooden comfort station.

---

**Route**

Modify routes to restrooms (3).

---

**IT and MX Track Area****Activity**

Retrofit 50% of the picnic sites (6).

**Restroom**

Replace portable toilet.

---

**Kiosk and Office Area****Activity**

Kiosk - Install accessible payphone.

Phones are already an accessible design.

---

Kiosk - Modify exhibit.

Office - Modify counter.

---

**Parking**

Kiosk - Install van accessible parking space.

Office - Install van accessible parking space.

---

**Route**

Kiosk - Install accessible route to kiosk.

---

**Lodge Campground****Activity**

Install accessible campsites (2).

Campsite work was done in 05/06 and not reported to 08/09

---

**Restroom**

Replace comfort station.

---

**Route**

Retrofit routes to facilities (2).

Routes were completed in 05/06 and not reported to 08/09

---

**Radio Ridge Area****Activity**

Replace water faucet and drain.

---

Retrofit 50% of the picnic sites (10).

---

**Restroom**

Modify vault restrooms (2).

---

**Route**

Install route to campfire center.

Campfire Center Removed

---

Install routes to restrooms (2).

---

# Humboldt Redwoods SP

# Level 1

## Albee Campground

## Activity

Retrofit designated accessible sites (2).

---

## Parking

Install van accessible space at combo restroom.

---

## Restroom

Modify designated accessible combo restroom.

---

## Route

Create accessible routes between accessible sites and restroom (2).

---

# Burlington Campground

## Activity

Install 3 additional campsites dispersed in each loop.

Campsite #2 tent pad 16'x17' due to protected vegetation.

---

Install accessible pay telephone on accessible route.

---

Modify designated accessible campsite 54.

---

Retrofit campfire center.

---

## Parking

Install accessible parking at restroom by campsite 54.

---

Modify van accessible space at accessible combo restroom by campsite 33.

---

## Restroom

Modify combo restroom by campsite 33 (shower configuration).

Instead of modifying the combination building by campsite 33, which was approved by DSA as being compliant, we replaced the combination building by campsite 54.

---

## Route

Create accessible paths of travel to accessible restrooms for new sites (3).

Item no longer applicable as camp loop roads are now allowed to be used as routes.

Modify gaps in concrete path of travel to designated accessible combo restroom.

## Trail

Burlington Trail- Redwood hiking experience

Project completed and closed.

**Trail (mi): 1.5**

## Cuneo Creek Horse Camp

### Activity

Create accessible equestrian feature(s) (mounting steps, mounting platform or hoist lift [see ATPG]).

Install accessible amenity (hitching post or drinking fountain or table, etc.).

Install at least 1 accessible campsite in family and group loops (2).

### Restroom

Replace pit toilets (2).

The main restroom in this campground has been made accessible.

Retrofit combo restroom shower.

## Day Use Areas

### Activity

Garden Club of America Grove - Install at least 2 accessible picnic sites.

Due to environmental issues and septic issues along the river, a restroom and picnic sites could not be done at this location. Accessible picnicking has been done at the other day use areas with similar experience.

Group Campground - Create at least one accessible campsite in group camping area.

William's Grove - Create accessible picnic sites (4).

Women's Federation Grove - Install at least 10 accessible picnic sites.

Three picnic sites were installed. This was all the terrain allowed.

## Parking

Founder's Grove - Install van accessible parking.

---

William's Grove - Install van accessible parking.

---

Women's Federation Grove - Install auto accessible parking space (2).

---

Women's Federation Grove - Install van accessible parking space.

---

## Restroom

Founder's Grove - Modify designated accessible toilet rooms.

---

Garden Club of America Grove - Install comfort station at an accessible location.

Due to environmental issues and septic issues along the river, a restroom and picnic sites could not be done at this location. Accessible picnicking has been done at the other day use areas with similar experience.

---

Group Campground - Create accessible combo restroom near accessible site.

Existing restroom is a compliant design. The project was to add showers. Due to environmental issues in this river setting the size of the septic system cannot be increased. The existing septic system will not support the addition of a shower. Accessible showers are available at Burlington or Hidden Springs campgrounds. Exception Reported July 08.

---

William's Grove - Install accessible comfort station near accessible picnic sites.

---

Women's Federation Grove - Replace small restroom.

---

## Route

Founder's Grove - Install accessible path of travel to Founder's Tree.

Start of route improved near restroom. The rest of route meets trail standards.

---

Founder's Grove - Modfiy ramped boardwalk/deck.

This is not a ramp, it is part of the trail system and is compliant.

---

Garden Club of America Grove - Create accessible path to accessible picnic tables.

Due to environmental issues and septic issues along the river, a restroom and picnic sites could not be done at this location. Accessible picnicking has been done at the other day use areas with similar experience.

---

William's Grove - Create accessible routes from accessible picnic sites to comfort station.

---

William's Grove - Create accessible routes of travel to each accessible picnic site from parking (4).

---

Women's Federation - Create accessible route to Julia Morgan grill area.

---

Women's Federation Grove - Create accessible route to restroom.

---

Women's Federation Grove - Create accessible route to 4 of the accessible sites.

---

## Trail

Rockefeller Loop Trail- Redwood hiking experience

Project completed and closed.

**Trail (mi): .7**

---

## Hidden Springs Campground

### Activity

Create 7 accessible campsites dispersed in various loops.

---

Install new drinking fountain and pad.

---

Install new pay telephone and pad.

---

Provide accessible seating and route at campfire center.

The campfire center was not addressed in the original work plan.

---

### Parking

Install accessible parking for all new accessible restrooms (3).

---

Install accessible parking for all new accessible combo restrooms (2).

---

## Restroom

Modify combo restroom 4.

---

Replace combos 2 and 3 (partial DMP).

---

Replace restroom A, B and C.

---

Retrofit combo restroom 1.

---

## Route

Create accessible routes to accessible restrooms for each accessible site.

---

Create accessible routes to all accessible restrooms (3).

---

Create accessible routes to new accessible combo restrooms (2).

---

## Redwoods

### Trail

Gould Grove Nature Loop Trail- Hike through redwoods

Project completed and closed.

**Trail (mi): .6**

---

Fleishmannn Grove Trail- Hike through redwoods

Project completed and closed.

**Trail (mi): .7**

---

## Visitor Center Area

### Activity

Park Headquarters - Modify door hardware.

---

Park Headquarters - Modify doorway.

Provided parking and alternate contact area. Historic property and elevation gains would not allow for fully accessible path. Exception reported July 08.

---

Park Headquarters - Modify information counter.

---

Visitor Center - Install 2 or more accessible benches on porch.

---

Visitor Center - Install 2 or more accessible picnic sites on porch.

---

Visitor Center - Install directional ISA to restroom.

---

## Parking

Park Headquarters - Install van accessible parking space.

---

Visitor Center - Modify parking: restripe for van.

---

## Restroom

Modify designated accessible restroom.

---

## Route

Park Headquarters - Install accessible concrete path of travel.

---

Park Headquarters - Install building access ramp.

This park office is a historic structure. Due to terrain, excessive slopes, and the historic nature of the facility, staff contact will be provided at the Visitor Center which is accessible. The museum is located on the other end of the parking lot. Exception reported July 08.

---

Visitor Center - Install accessible path of travel.

---

Visitor Center - Modify exterior building access ramp.

---

Visitor Center - Modify slope of path from visitor center to restroom or add ramp with rails and wheelguards at dropoff areas.

---

# Hungry Valley SVRA

## Level 1

### 4 Wheel Drive Practice Area

#### Activity

Install 50% accessible tables in picnic area (8).

---

## **Parking**

Restripe existing parking space to make it van accessible and install proper signage.

---

## **Restroom**

Install new compliant vault restroom (inadequate clear space inside vault restroom).

---

## **Route**

Install route to picnic area and restroom.

---

## **CCC Dormitory**

### **Activity**

Install visual alarm system.

---

Modify sliding glass door threshold.

---

Replace entry door.

---

Replace hardware on interior doors (2).

---

Retrofit kitchen sink and counter.

---

## **Parking**

Install 1 van accessible space.

---

## **Restroom**

Retrofit interior bathroom including toilet stall, shower and sink.

---

## **District Office Area**

### **Activity**

Modify information counter and brochure racks.

---

Modify slope at entry, install signage and compliant kickplate.

---

## **Parking**

Modify 1 existing parking space to make it van accessible and install tire stops.

---

## **Restroom**

Install grab bar in women's side and adjust other fixtures.

---

Replace restroom door hardware (2).

---

Retrofit men's and women's side for proper clear space (2).

---

## **Route**

Remove built up curb ramp, install compliant curb cut.

---

## **Gorman Entrance Area**

### **Activity**

Install bench with arm and backseat.

---

Remove/replace pay telephone.

---

Replace exhibit panels with small fonts and remove benches from clear space (3).

---

## **Parking**

Retrofit existing accessible parking to eliminate slope and provide 1 van accessible space.

---

## **Restroom**

Install compliant portable toilet.

---

## **Route**

Remove existing built up curb ramp and replace with compliant curb cut.

---

## **Lane Ranch Campground Area**

## Activity

Improve surface throughout existing campsite and on route to restroom, modify fire ring.

---

Install 1 additional accessible campsite with parking and route to restroom.

---

## Parking

Restripe parking space at restroom to make it van accessible, install signage.

---

## Restroom

Install signage and modify grab bars in restroom.

---

# Quail Canyon Special Event Area

## Activity

Install stripes on stair nosings at race tower.

---

Modify light switch in race tower.

---

Remove and replace stair handrails at race tower (2).

---

## Parking

Install 3 van accessible spaces and 10 standard accessible parking space (13).

---

## Restroom

Adjust restroom door closure in warehouse and install signage (2).

---

Lower sink rim by 1" inside restroom and adjust faucet control (2).

---

Lower sink rim by 1" outside restroom and adjust faucet control.

---

**Huntington SB**

**Level 2**

**Beach**

**Activity**

Create accessible picnic sites.

---

**Restroom**

Modify outdoor showers and drinking fountains.

---

**Route**

Create accessible routes to picnic sites.

---

**Trail**

Beach Promenade Trail- Beach front Trail

Project completed and closed.

**Trail (mi): 1.9**

---

## Indian Grinding Rock SHP

## Level 2

**Core use area****Trail**

North Trail- Hike through the mixed hardwood forest.

Project complete and closed.

**Trail (mi): .6**

---

## Indian Museum Area

**Activity**

Create accessible campsites.

---

## Jack London SHP

## Level 3

### Museum/Happy Walls/Main Parking

**Activity**

Modify accessible entrance - signage.

Modify exterior stairs.

Historic Structure - Stairs Ok - New lift installed.

**Route**

Route from parking to museum (400').

Golf Cart provided for access.

# Jedediah Smith Redwoods SP

# Level 2

**Campfire Center****Route**

Modify routes and seating for access.

Access to the stage was also provided.

Modify entry into the visitor center.

**Campground****Activity**

Rehab 5 existing sites.

Replace 2 additional campsites.

**Parking**

No parking at restroom.

**Restroom**

Retrofit combo by site number 13.

Cultural issues prevent replacement of the combo by site #13, the combo by site #41 was replaced instead.

## Route

2 - 100' routes to combo building.

Routes installed as needed.

---

## Jedediah Smith Campground

### Trail

Nature -River Trail-Hike through old growth redwoods and along the Smith River.

Construction complete. Anticipated installation of trailhead sign by Summer 2014.

**Trail (mi): .60**

---

## Picnic Area

### Activity

Install 4 accessible picnic sites.

Replace 10 picnic tables.

---

### Parking

Install 1 van accessible space in dirt lot.

All accessible parking is done in the paved picnic area. The dirt lot is in the river flood zone.

Install 1 van accessible space in paved lot.

---

### Restroom

Retrofit picnic area restroom.

---

## Route

4 - 50' soil routes.

---

## Simpson-Reed Grove

### Trail

Simpson-Reed Grove Trail

Project complete and closed.

**Trail (mi): .75**

---

**Lake Oroville SRA**

**Level 1**

**Bidwell Canyon Area**

## Activity

Big Pine - Create accessible campsites (4).

---

Boat Launch - Modify fish cleaning station.

---

Gold Flat - Create accessible campsites (4).

---

Recreation Hall - Replace pay telephone.

Access to phone provided.

---

Toll House - Replace picnic sites (2).

---

Toll House - Replace water fountain.

---

## Parking

Marina - Modify accessible parking (8).

compliant parking is provided in high pool parking lot.

---

Recreation Hall - Create accessible parking (3).

---

## Restroom

Big Pine - Retrofit combo building.

---

Boat Launch - Modify comfort station.

---

Gold Flat - Retrofit combo building.

---

## Route

Boat Launch - Create accessible path to boat launch.

The boat launch is accessible per federal guidelines.

---

Marina - Remove curb in accessible path from parking to restroom.

---

Recreation Hall - Modify ramp.

---

Toll House - Create ramp to porch.

---

Toll House - Modify path across bridge.

---

## District Office

## Route

Install ISA signing on route to office.

project included: modification of public restroom, parking and route

---

Modify outside stairs for contrasting stripes and handrails.

---

## Loafer Creek Area

### Activity

Boat Launch - Modify floating dock.

The floating dock meets federal guidelines.

---

Campfire Center - Replace campfire center for 250 people.

---

Campfire Center - Replace payphone.

---

Campground - Modify campsites (7).

---

Day Use - Create picnic sites in day use (10).

---

Horse Camp - Create campsites in horse camp (2).

---

### Parking

Boat Launch - Modify accessible parking (6).

Parking completed, however slopes do not meet standards and will be changed when the parking lot has a complete overlay done.

---

Day Use - Create accessible parking (2).

---

Day Use - Modify accessible parking (5).

---

### Restroom

Boat Launch - Modify unisex restrooms (2).

---

Campground - Modify comfort stations (6).

---

Day Use - Replace restrooms in picnic area.

---

Group Camp - Retrofit campground combo building.

---

Group Camp - Retrofit combo restrooms (2).

---

Horse Camp - Retrofit combo restroom in horse camp.

---

## Route

Boat Launch - Modify routes to unisex restrooms.

---

## North Forebay

### Trail

North Forebay Aggregate Trail - Hike through open grasslands with views of North Forebay

Project completed and closed.

**Trail (mi): .95**

---

## North Thermalito Forebay Area

### Activity

Install fixed benches (4).

Modify docks (2).

Retrofit 50% of the picnic sites (10).

---

### Restroom

Boat Launch - Modify small comfort station.

Picnic Area - Modify large comfort station.

---

### Route

Create access route to swim beach.

Create access routes and remove curb in the route to campground (2).

---

## South Thermalito Forebay Area

### Activity

Modify boat ramp for slope and step.

Meets Federal Standards

Modify fish cleaning station.

Modify picnic sites 50% (10).

---

## **Parking**

Create accessible parking (2).

---

## **Restroom**

Replace portable toilets (2).

---

## **Spillway Area**

### **Activity**

Install new benches (2).

---

Install new water fountain.

---

Modify fish cleaning station.

---

Replace boat dock and gangway.

Private Dock, no work to be done at this location.

---

Replace pay telephone and remove curb.

---

## **Parking**

Modify accessible parking in pull through lower lot (6).

---

Modify accessible parking in upper lot (18).

---

## **Restroom**

Modify large comfort station.

---

## **Visitor Center**

### **Activity**

Modify exhibits in lobby and both sections of center for height, glare, font size and interactive displays.

---

Modify handrails in theater (2).

---

Modify ramps in center for slope and handrails (2).

---

Modify sales counter for height.

---

Relocate text panels (4).

---

Replace fixed benches (4).

Modified instead of replaced.

---

Replace water fountain.

---

Replace/relocate fixed benches (4).

Four benches total - two replaced.

---

## Parking

Modify parking for slope.

---

## Restroom

Retrofit restrooms for clear spaces, heights and grab bars (2).

---

## Route

Modify route to visitor center.

---

Modify stairs outside building for handrails and contrasting striping.

---

Modify stairs to viewing tower and telescopes (3).

---

Relocate exhibits on route.

---

## Trail

Chaparral Interpretive Trail- Interpretive trail next to Visitor Center

Project complete and Closed

**Trail (mi): .25**

---

# Lake Perris SRA

# Level 1

## District Office Area

### Activity

Modify counter.

---

Modiy doorway.

---

### Parking

Install van accessible space.

---

Modify accessible parking.

---

## Restroom

Replace building restrooms (2).

---

## Route

Modify route to office.

---

## Fisherman's Lot and Dam Top Area

### Activity

Retrofit fish cleaning station.

The accessible fishing activity has been moved to Sail Cove area.

---

Retrofit fishing pier.

A new accessible fishing pier has been installed at the Sail Cove area.

---

### Parking

Install van accessible space.

Fishing access has been moved to the sail cove area.

---

Modify accessible parking (3).

Fishing Access Moved

---

## Restroom

Modify comfort station.

Fishing access has been moved to the sail cove area.

---

Replace portable toilets (2).

Fishing access has been moved to the Sail Cove area. An accessible restroom is provided.

---

## Route

Modify route to dam top.

Fishing access has been moved to the Sail Cove area. This includes an accessible route to the new fishing pier.

---

Replace ramp to fish pier from dam top.

Fishing access has been moved to the Sail Cove area. This includes an accessible route to the new fishing pier.

---

## Group Camp, Group Picnic and

## Activity

Group Camp - Replace furniture (6).

Group Camp - Replace/relocate payphone.

Phone removed

Group Picnic - Replace furniture/retrofit cooking area (3).

Horse Camp - Install accessible campsites (2).

Horse Camp - Install accessible equestrian features (2).

## Parking

Group Camp - Install van accessible spaces (2).

Group Picnic - Install van accessible spaces (2).

Group Picnic - Install vehicle accessible parking (3).

Horse Camp - Install van accessible space.

## Restroom

Group Camp - Retrofit combo restrooms (6).

There are not six restrooms at this location as reported in the T-Plan. This is a large use area where one compliant restroom recently modified, takes care of multiple group and picnic areas.

Group Picnic - Retrofit comfort station.

There are not six restrooms at this location as reported in the T-Plan. This is a large use area where one compliant restroom recently modified, takes care of multiple group and picnic areas.

Horse Camp - Install accessible portable toilet.

## Route

Group Camp - Retrofit curb ramps (2).

Group Picnic - Modify curb ramps (2).

## Launch Ramp Area 5

## Activity

Modify docks (2).

Modify launch ramp.

Replace drinking fountain.

Retrofit gangways (2).

## Parking

Install van accessible space.

## Restroom

Retrofit large comfort station.

## Route

Install curb cut.

Modify route to restroom.

# Luiseno Campground

## Activity

Campfire Center - Retrofit campfire center.

A new campfire center including parking and routes was built within the campground.

Horse Shoe Pit - Replace/relocate fixed benches (4).

The modified horse shoe pit is located near Power Cove at the start of the trail.

Upper RV Loop - Retrofit accessible campsites (9).

Upper Tent Loop - Retrofit accessible campsites (2).

## Parking

Campfire Center - Install van accessible space.

Upper RV Loop - Retrofit parking at combo restrooms (3).

Upper Tent Loop - Retrofit parking at combo restrooms (3).

Visitor Center - Install van accessible space.

## Restroom

Campfire Center - Replace comfort station.

New Campfire Center at a new location. This restroom no longer needs to be modified or replaced. Restroom facilities for the new campfire center are located in the campground.

Horse Shoe Pit - Replace portable toilet.

The accessible horse shoe pit is located near Power Cove at the start of the trail.

Upper RV Loop - Retrofit combo restrooms (3).

Upper Tent Loop - Retrofit combo restrooms (3).

## Route

Campfire Center - Retrofit route from parking to campfire center.

A new campfire was built within the campground. This includes parking and routes.

Horse Shoe Pit - Modify path in horse shoe pit and nature corner areas (2).

The accessible horse shoe pit is located at Power Cove near the start of the trail.

Upper RV Loop - Retrofit route to combo restrooms (3).

Upper Tent Loop - Retrofit route to combo restrooms (3).

Visitor Center - Install ramp to visitor center.

Visitor Center - Modify paths to visitor center and kiosk (2).

Visitor Center - Retrofit stairs and entrance to visitor center.

## Marina Area

### Parking

Install accessible parking (3).

Install van accessible space.

## Restroom

Retrofit comfort station.

---

## Route

Replace curb ramps in parking area (3).

---

Retrofit route to marina (2).

---

## Moreno Beach Area

### Activity

Install fixed bench (6).

---

Modify picnic sites (40).

---

### Parking

Install accessible parking (5).

---

Install van accessible parking (5).

---

### Restroom

Modify outdoor showers (4).

---

Retrofit comfort stations (6).

There are not 6 restrooms at this location. Moreno Beach is one of several different use areas along the lake. We did a retrofit on both restrooms and dressing rooms.

---

### Route

Install beach access route and water entry.

Done at Perris Beach

---

Install curb cuts in parking area (5).

---

## Power Cove Area

### Activity

Install boat loading dock.

---

Retrofit drinking fountain.

---

Retrofit picnic sites (6).

---

## Parking

Install van accessible space.

---

## Restroom

Modify comfort station.

---

## Route

Install curb ramp.

---

## Regional Indian Museum and Bike

### Activity

Modify entrance doors (2).

Doors serviced for opening pressure.

---

Replace drinking fountain.

The drinking fountain was removed from the facility.

---

### Parking

Modify for van accessible space.

---

### Restroom

Replace portable toilets on bike trail (3).

Retrofit building restroom (2).

---

### Route

Modify route from parking to entry.

---

## Water Slide Area

### Activity

Install accessible drinking fountain.

The water slide complex was removed.

---

Install accessible outdoor shower.

The water slide complex was removed.

---

Install accessible picnic area.

The water slide complex was removed.

---

Make slide accessible.

The water slide complex was removed.

---

Modify ticket counter.

The water slide complex was removed.

---

## Restroom

Modify comfort station.

The water slide complex was removed.

## Route

Install ramp to top of slide.

The water slide complex was removed.

Retrofit exterior stairs.

The water slide complex was removed.

Retrofit route from counter to picnic area and restroom.

The water slide complex was removed.

# Leo Carrillo SP

# Level 1

## Campground Area

### Activity

Install accessible seating spaces at campfire center (4).

Modify campsites for accessibility (7).

Modify pay telephone.

Modify water fountains.

Retrofit benches.

### Parking

Modify parking at campfire center.

Modify parking at restrooms (4).

## Restroom

Modify restroom

Modify signage.

Replace restroom at campfire center.

There is no restroom at the campfire center. The closest restroom is in the group camp area. This restroom was modified for accessibility.

Retrofit showers.

## Route

Modify route to campfire center.

Modify route to payphone at restroom 43.

Modify route.

Route to group camp.

## County Line Beach

### Parking

Install van accessible space.

County Line Beach area cannot be made accessible due to terrain and bluff situation. The North and South Beaches within the same area provide the same opportunities and are accessible.

### Restroom

Replace portable toilet.

County Line Beach area cannot be made accessible due to terrain and bluff situation. The North and South Beaches within the same area provide the same opportunities and are accessible.

### Route

Retrofit staircase to beach.

County Line Beach area cannot be made accessible due to terrain and bluff situation. The North and South Beaches within the same area provide the same opportunities and are accessible.

## Day Use Areas

### Activity

Beach Area - Modify bench.

Beach Area - Modify drinking fountain.

Beach Area - Modify outdoor shower.

North Beach - Modify payphones (2).

Picnic Area - Ceate accessible picnic sites (6).

Visitor Center - Replace visitor center.

## Parking

North Beach - Add van accessible parking spaces (2).

---

Picnic Area - Add van accessible space.

---

South Beach - Add van accessible parking (2).

---

South Beach - Modify parking at kiosk to 1 van accessible space.

---

## Restroom

Beach Area - Modify restroom.

---

North Beach - Replace portable toilet.

---

North Beach - Replace restroom.

---

South Beach - Add accessible portable toilet in lot.

---

## Route

Beach Area - Modify route.

Route to south beach area

---

Beach Area - Retrofit/modify all routes and stairs from bluff and Highway 1 to beach.

This is a bluff situation and cannot be made accessible. The North and South Beaches within the same area provide the same opportunities and are accessible.

---

North Beach - Install accessible route onto beach.

Beach Wheelchairs are provided for visitor use.

---

North Beach - Modify routes to pay telephones (2).

---

South Beach - Modify path of travel to kiosk.

Primarily a drive up kiosk. Parking is provided for walk up users.

---

## Nicholas Flat

### Trail

Nicholas Pond Trail- Hike through Santa Monica Mountains to mountain pond.

Trail Construction complete. Installation of trailhead sign summer 2013. Oak tree mitigation fall 2015.

**Trail (mi): .6**

---

## Nicolas Flat Campground

## Trail

Nicolas Flat Trail Extension (AKA Camp 13 Trail)-  
Campground to coastal view hike.

Project completed and closed.

**Trail (mi): .7**

---

## Staircase Beach

### Activity

Replace benches (3).

The North and South Beaches within the same area provide the same opportunities and are accessible.

---

### Parking

Install van accessible space.

The North and South Beaches within the same area provide the same opportunities and are accessible.

---

### Restroom

Replace portable toilet.

The North and South Beaches within the same area provide the same opportunities and are accessible.

---

### Route

Install accessible route to beach.

Staircase Beach area cannot be made accessible due to terrain and bluff situation. The North and South Beaches within the same area provide the same opportunities and are accessible.

---

## MacKerricher SP

## Level 2

### Beach/Boardwalk Access

#### Parking

Install 1 new auto accessible space at Laguna Point.

Install 1 new van accessible space at Laguna Point.

Modify existing auto space at Laguna Point.

## Restroom

No restroom at beach/boardwalk location.

Two restrooms were installed by the District in the Laguna Point area.

---

Install drinking fountain at Laguna Point restrooms

---

## Route

Create route to restrooms at Laguna Point

---

Relocate exhibits panels at Laguna Point restrooms

---

## Campground

### Activity

Modify Campfire Center for wheelchair seating.

---

### Parking

Install accessible parking for Campfire Center

---

### Route

Install 300' boardwalk to Campfire Center

---

## Haul Road

### Trail

Haul Road Access Improvements-Hike along Mendocino Coast.

Trail access points is complete, sign installation anticipated to occur spring 2016.

**Trail (mi): 3**

---

## Lake Cleone

### Trail

Laguna Point Trail- Coastal bluff hike along Mendocino coast

Project was completed by the district without the use of ADA funding.

**Trail (mi): .6**

---

## Point

**Activity**

Modify picnic sites.

---

**Route**

Modify routes to accessible sites.

---

## Malibu Creek SP

## Level 2

**Campground****Activity**

Modify campfire center for signage and seating, stage access.

---

Retrofit 4 water sources.

Only three needed due to location of campsites.

---

Retrofit campsites - 4 units. Disperse for choice of setting.

---

**Parking**

Modify site parking area.

Campsite parking is accessible at the four accessible campsites.

---

**Main Picnic Area****Activity**

Modify 4 picnic Ramadas to be compliant

Two of the modified picnic sites will handle larger groups, two are individual. All include water, access to drinking ftn, barbeque, and shade Ramada.

---

**Parking**

Install 5 parking spaces

---

## Restroom

Modify restroom to be compliant

Restroom has 4 unisex rooms, one of these rooms is compliant. An accessible drinking fountain is available at restroom.

## Route

Install routes from parking to picnic sites and restrooms

Routes connect all modified picnic sites, all accessible parking, and restroom.

## Oak Woodland

### Trail

Ann Skager Trail- Hike through oak savanna

Construction complete.

**Trail (mi): .58**

## Trail Head Picnic

### Parking

Modify 4 parking spaces to be compliant

## Trail Head Picnic Area

### Activity

Modify picnic site to be accessible

This site includes, access to drinking ftn, water station, picnic benches, and shade Ramada.

## Restroom

Modify Restroom to be compliant

Restroom has 4 unisex rooms, one of these rooms is compliant. An accessible drinking fountain is available at restroom. Drinking fountain and water station are available at restroom.

## Route

Create routes from parking to picnic site and restroom

Concrete route leads to picnic Ramada and restroom.

# Malibu Lagoon SB

# Level 2

## Beach

**Trail**

Lagoon Trail

Project initiated and completed by district. Trail construction complete, sign installation anticipated to occur winter 2016

**Trail (mi): .46****Marina SB****Level 2****Activity**

Create accessible picnic sites.

**Route**

Accessible routes to the picnic sites.

**Beach****Parking**

Modify parking space access zones.

**Restroom**

Modify ramp.

Ramp eliminated at new restroom.

Modify restroom.

Restroom replaced.

**Marshall Gold Discovery SHP****Level 2****Along American River**

## Trail

Levee Trail- Hike along American River

Project complete and Closed

Trail (mi): .32

---

## North Beach Area

### Activity

Modify 50% picnic sites (8).

---

### Parking

Retrofit 1 van space.

Retrofit 1 vehicle space.

---

### Restroom

Modify restroom (small).

---

### Route

Modify from parking to restroom.

---

## Saw Mill Area

### Activity

Modify exhibits (6).

At Saw Mill site.

---

### Restroom

Modify restroom (small).

---

### Route

Modify from parking to mill.

---

## Visitor Center

### Trail

Gold Discovery Loop Trail- Hike through historic center of Coloma and day-use area

Trail construction complete.

Trail (mi): 1.2

---

# McArthur-Burney Falls Memorial

# Level 1

## Campground Area

## Activity

Modify accessible campsites (7).

Modify sales counter at kiosk.

Drive up Kiosk - Kiosk will be removed and replaced in Caltrans project. Estimated project is now, 2012.

Retrofit water fountain at kiosk.

Removed

## Parking

Create van accessible space at kiosk.

## Restroom

Replace restrooms (6).

## Route

Create accessible routes to restrooms (6).

Modify path of travel to kiosk.

Drive Up, Caltrans will be relocating the park entry. Anticipated project in 2012.

## Falls Day Use Area

### Activity

Add water fountain at store.

Create accessible picnic sites (6).

Modify sales counter and exhibits in visitor center.

Modify store entry threshold and doorknobs, narrow aisles, sales counter.

### Parking

Add 1 each van accessible space at camp store, fisherman's and falls parking (3).

## Route

Create accessible route to pay telephones.

---

Modify ramp to visitor center.

---

Modify route and stairs to falls.

The route to the fall overlook is historic. This includes the rock work for the stair and the sloped path. Various designs were considered but not feasible at the location. A new viewing opportunity was made at the same location and the original location has a barrier free route it.

---

## Trail

Headwaters Trail- Trail along Burney Creek

Project completed and closed.

**Trail (mi): .6**

---

## Headwaters Camp Area

### Activity

Create accessible primitive campsites (2).

---

### Parking

Create van accessible parking space.

---

### Restroom

Add accessible portable toilet.

---

## Lake Area

### Activity

Add accessible boat slip.

Completed by DBAW

---

Create accessible picnic sites (6).

---

Replace water fountain.

---

## Parking

Add 2 and modify 1 accessible parking spaces.

---

## Restroom

Replace restrooms.

There is only one restroom at this location and it has been replaced.

---

## Route

Create accessible route to beach.

Create accessible route to boating area.

---

## Lake Britton and Burney Creek

### Trail

Burney Creek Trail- Hike along Burney Creek from Lake Britton to Burney Falls

Project complete and Closed

**Trail (mi): 1.3**

---

# Millerton Lake SRA

# Level 2

## Boating

### Parking

Crow's Nest - 1 van accessible space.

DBAW

---

### Restroom

Replace restroom number 1 at Crow's Nest - boat launch 1.

DBAW

---

## Camping

## Parking

Retrofit to van space by combo restroom number 16 in Rocky Point.

Rocky Point Restroom parking complete

## Restroom

Modify shower/restroom by boat launch number 6 (north shore).

Rocky Point Restroom near boat launch completed

Replace restroom in group camp.

Replace Rocky Point restroom.

# Mono Lake Tufa SR

# Level 2

## Old Marina

### Restroom

Restroom for Old Marina Trail

A new restroom was be installed with the Old Marina Trail project. This project was not identified in the Transition Plan.

### Trail

Old Marina Trail- Lakeshore hike with views of tufa

Trail construction complete.

**Trail (mi): .8**

## Visitor Center

### Activity

Modify bookstore and theater.

This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.

Modify entrance doors and thresholds.

This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.

Modify exhibits throughout.

This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.

Modify photoroom door and clear spaces.	This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.
Replace payphone and benches.	This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.
<b>Parking</b>	
Install accessible pull through spaces.	This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.
Install signage at parking and loading zone.	This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.
Modify slope in main lot.	This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.
<b>Restroom</b>	
Modify interior restroom entries.	This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.
Modify toilet stalls, sinks and dispensers.	This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.
<b>Route</b>	
Modify ramp at rear entry.	This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.
Modify route from parking to front entry.	This facility is not owned or operated by CA State Parks. It is operated by the US Forest Service. This project should not have been proposed in the Transition Plan.

# Montaña de Oro SP

# Level 2

## Campground Area

### Activity

Modify 3 campsites for surface.

---

### Restroom

Modify entry, seat height and signage for 2 pit toilets.

Installed 4 new restrooms.

---

### Route

Install sidewalk to 2 restrooms.

---

## Coastal Bluffs

### Restroom

Modify pit toilet along trail

---

### Trail

Bluff Trail - Hike along coastal bluffs

Construction complete. Anticipated installation of trailhead sign summer 2015.

**Trail (mi):**

---

## Coon Creek Area

### Activity

Create two accessible picnic sites

---

### Parking

Provide two accessible parking spaces

---

## Restroom

install accessible restroom at Coon Creek parking lot

---

## Spoooner Cove Area

### Parking

Spoooner Cove Area - Install 2 spaces, 1 van accessible space.

---

### Restroom

Spoooner Cove Area - Install signage.

---

Spoooner Cove Area - Pit toilets.

---

### Route

Spoooner Cove Area - Install beach access - 100'.

---

Spoooner Cove Area - Install restroom access - 100'.

---

Spoooner Cove Area - Provide trex for sand access - 300'.

Temporary route beach mat installed. A permanent route is precluded by the California Coastal Act of 1976, including opinions issued by the California Coastal Commission.

---

# Morro Bay SP

# Level 1

## Campgrounds

### Activity

Family Campground - Modify accessible campsites: add accessible tables, enlarge tent pads, replace and relocate spigots, install accessible trash receptacles (10).

---

Family Campground - Replace and relocate soda machines (2).

---

Family Campground - Replace drinking fountain near restroom 2.

---

Group Campground - Install at least 1 accessible campsite.

---

## Restroom

Family Campground - Replace all comfort stations. If restroom parking provided, install accessible space and accessible routes to restroom (4).

---

Group Campground - Replace restroom.

---

## Entrance Area

### Activity

Have phone company provide at least one accessible model pay telephone.

---

Install new drinking fountain.

---

### Parking

Install van accessible space.

---

### Route

Install accessible route to kiosk, to telephone and to new drinking fountain.

---

## Marina

### Trail

Marina Peninsula Trail- Bayside hiking and interpretation

Trail construction is complete. Accessible trail information signs anticipated to be installed Winter 2014.

**Trail (mi): .7**

---

## Marina Area

### Parking

Install a van accessible parking space in lot north of café.

---

Modify parking: modify one space to convert to van accessible; add signs.

---

## Restroom

Marina Café - Replace restroom in café lot.

---

## Route

Marina Café - Replace ramp to deck. Concession

---

Modify ramp to docks: correct 15% slope; retrofit gangway; correct slope and rail heights; install curb rails; modify kayak docks; add curb guides. Concession

---

## Museum Area

### Activity

Install audible and visual alarm signals.

---

Install correct railings on stairs to basement (2). Railings are fine - employee only.

---

Install wheelchair seating in learning center (2).

---

Lower sales counter.

---

Modify exhibits: fonts, heights (5).

---

Modify opening pressure on deck door.

---

Replace door to basement.

---

Replace/Modify fixed benches: add back support, at least one arm rest and a higher seat.

---

### Parking

Modify parking: restripe for van accessible space; install correct signage.

---

### Restroom

Modify restroom: relocate garbage receptacle; improve signage.

---

## Route

Create accessible route to outdoor fountain.

---

Modify route from parking to museum: create more passing/rest areas, improve slopes, remove vertical rises.

---

# Mount Diablo SP

# Level 2

## Juniper Campground

### Activity

Create accessible campsites (3).

Only three campsites were needed for this site. Sites 9, 10, and 19 were completed.

---

### Restroom

Modify restroom by campsites 19, 20, 22

Restroom was originally designed to be accessible. Barrier removal work was performed; parking, routes, drinking ftn, floor leveling, swing doors out and new door hardware. Restroom is not fully compliant, but will be usable for most users. Note: restroom will need to be replaced in future for full compliance.

---

### Route

Create accessible route from campsites to restroom.

Camp Loop Road is the route.

---

## Summit

### Trail

Mary Bowerman Trail- Mountain summit hiking with distant views

Trail construction complete 9/2015, sign installation anticipated to occur winter 2016. **Trail (mi): .22**

---

## Visitor Center

## Parking

Install 1 van accessible space at lower summit lot.

---

## Restroom

Modify lower lot restrooms: adjust closures; install curb ramp.

Required complete remodel.

---

# Mount San Jacinto SP

# Level 1

## Idyllwild Campground

### Activity

Create 50% accessible picnic sites (50).

---

Create accessible campsites (2).

---

Modify campsite.

---

Modify exhibits at combination building (2).

Exhibits removed

---

Modify for wheelchair seating at campfire center.

---

## Restroom

Modify drinking fountain.

---

Modify restroom.

---

Retrofit combination building.

---

## Route

Create 40% accessible picnic sites on accessible route of travel (20).

---

Modify route from parking to restroom.

---

Modify route to campfire center.

---

Modify route to combination building.

---

## Sector Office

**Activity**

Modify hardware on door to office.

---

Relocate accessible pay telephone

Removed

---

Replace and relocate fixed bench.

---

Replace drinking fountain.

---

Trail feasibility study.

---

**Parking**

Modify to make van space.

---

**Route**

Modify ramp for slope and handrail.

---

Modify route from parking lot to office for markings and slope.

---

Replace stairs.

---

**Stone Creek Campground****Activity**

Create accessible campsites (3).

---

Modify for wheelchair seating at campfire center.

---

**Restroom**

Minor modification to vault restrooms (3).

---

**Route**

Create accessible route from road to restrooms.

---

## Trail

Stone Creek Campground Trail- Interpretive trail loop through conifer forest.

Project completed and closed.

Trail (mi): .6

---

# Mount Tamalpais SP

## Level 1

### Alice Eastwood Group Camp Area

#### Activity

Create wheelchair seating at campfire center.

Center Removed

Modify exhibits (2).

Replace drinking fountain.

---

#### Parking

Create van accessible space.

---

#### Restroom

Replace pit toilet.

---

#### Route

Create accessible route from parking to campsite.

Modify stairs from parking to campsite.

New accessible barrier free route installed. Stairs are historic.

Modify stairs leading to campfire stairs.

---

### Bootjack Picnic Area

#### Activity

Replace drinking fountain.

Retrofit picnic sites (2).

---

## Parking

Create van accessible space.

---

Create vehicle accessible space.

---

## Restroom

Replace restroom.

New restroom installed in parking lot.

---

## Route

Create accessible route from parking to drinking fountain.

---

Create accessible route from parking to restroom.

---

Modify route to picnic sites.

Built new bridge.

---

Modify stairs to picnic site.

Accessible route is a sloped walkway. Stairs are a historic feature. CCC rock work. Stairs not modified.

---

## Frank Valley Horse Camp

### Activity

Modify area for equestrian.

---

Modify campsites (4).

There are no individual sites, just a general area. Site improvements were made in this area for surface, tables and fire.

---

## Parking

Create van accessible parking space.

---

Soil surface by restroom. This area is by reservation only. Not open to general public.

---

## Restroom

Replace pit toilet.

New vault restroom installed.

---

## Hang Site #2

## Parking

Create van accessible parking space.

No picnic sites at this area

---

## Pantoll

### Trail

Old Mine Trail- Hike through evergreen forest to ocean bluff overlook

Project completed and closed.

**Trail (mi): .5**

---

## Pantoll Area

### Activity

Campground - Create 2 accessible sites.

Only 1 done - terrain does not allow for 2 sites in this historic setting.

Campground - Create wheelchair seating at campfire center.

Terrain does not allow access to center

---

Kiosk/Information Station - Modify counter for height.

Kiosk/Information Station - Replace pay telephone.

Minor modification to drinking fountain at restroom.

Modify 50% picnic sites (4).

---

## Parking

Modify 1 van space.

Modify 1 vehicle space.

---

## Restroom

Modify door to restroom on both push and pull sides for slope.

Modify unisex restroom.

---

## Route

Create accessible route from parking to campsites (2).

Route made to the one historic site.

Kiosk/Information Station - Modify route for obstacles and slope.

Historic stairs. Barrier free route made from parking to entrance station.

Kiosk/Information Station - Modify stairs for handrails.

Modify route from parking to restroom.

## Peak Area

### Activity

Picnic Site - Modify fixed bench for height and clear space.

Replace pay telephone.

Visitor Center - Create captioning for videos (2).

Visitor Center - Modify counter for height.

Visitor Center - Modify drinking fountain for poundage and clear space.

Historic fountain not modified. New fountain installed towards gravity car barn.

Visitor Center - Modify entrance door for strike edge clearance and threshold.

Visitor Center - Modify exhibits for font and text size (2).

New exhibits in Gravity Car Barn.

### Parking

Modify lots for van accessible spaces (2).

### Restroom

Replace restroom.

## Route

Picnic Site - Modify path around peak 0.25 miles for edge protection and stairs.

---

Visitor Center - Modify route for obstacles.

---

Visitor Center - Retrofit stairs for handrails.

Historic Stairs - new ramp installed instead of modifying stairs.

---

## Trail

Verna Dunshee Trail- Mt. Tamalpias summit trail

Project complete and Closed

**Trail (mi): .75**

---

## Steep Ravine Environmental

### Activity

Modify campsites (2).

---

Modify William Kent cabin.

---

Replace drinking fountain.

---

### Parking

Install van accessible parking site.

---

### Restroom

Replace pit toilet.

---

## Route

Modify route from cabin to firewood storage.

---

Modify route from cabin to shoreline.

Not possible, bluff situation.

---

Retrofit stairs.

Trail

---

## West Ridgecrest Blvd

## Trail

McKeenan Gulch Trail- Coastal Bluff Trail with Ocean Views.

Project completed and closed.

Trail (mi): .15

---

## New Brighton SB

Level 2

### Campground

#### Parking

2 van accessible spaces (one on each of 2 different restrooms).

Signs for parking.

---

#### Restroom

ADA improvements to 3 restrooms.

Modify 2 combo restrooms.

Proper signage on 2.

Replace restroom A.

---

## Oceano Dunes SVRA

Level 1

### Campground and OHV Area

#### Activity

Replace call box with accessible telephone.

Exception reported July 09

---

## Parking

Create van accessible parking for part of camping area.

Exception reported July 09

---

## Route

Modify route to and around call box and safety area.

Exception reported July 09

---

Modify routes to and around vault restrooms for accessibility (4).

Due to blowing / shifting sand firm route not provided.

---

## Day Use and Exhibits

### Restroom

Install 1 accessible portable toilet per cluster (4).

Vault toilets installed at four locations.

---

## Grand Kiosk Area

### Activity

Modify designated accessible picnic site.

Replace broken accessible picnic table.

---

### Parking

Install van accessible spaces for picnic area.

Modify designated accessible auto spaces to create one van accessible space.

---

### Restroom

Replace comfort station.

---

### Route

Install accessible routes to restrooms and picnic area (2).

---

## Oso Flaco Area

**Activity**

Modify (lower) railing at accessible fishing areas on bridge.

Instead of lowering the guard rails, slots were installed.  
Lowering the guardrail was a safety concern.

---

**Trail**

Ocean View Boardwalk - Section of Oso Flaco lake trail which provides a coastal dunes hiking experience with ocean views.

Project completed and closed.

**Trail (mi): 1**

---

**Pier Kiosk****Parking**

Install correct signage at van accessible parking space.

---

**Restroom**

Replace large comfort station.

Replace outdoor shower.

---

**Route**

Modify route from parking to restroom.

---

**Ranger/Dispatch Area****Activity**

Modify information area/counter.

---

**Parking**

Modify vehicle accessible space to van accessible space.

---

**Restroom**

Modify restroom.

---

# Ocotillo Wells SVRA

# Level 1

## Camping Areas

## Activity

Holmes Camp Area - Install 1 accessible campsite.

---

Holmes Camp Area - Modify existing accessible campsite and improve surface throughout.

---

## Parking

Install parking at restrooms.

---

## Restroom

Holmes Camp Area - Install compliant vault restroom.

---

Holmes Camp Area - Modify vault shower building.

---

## Route

Holmes Camp Area - Install routes from accessible campsites to restroom and shower facilities (2).

---

## Other Areas

### Parking

Headquarters Area - Install parking signage, van and tow-away.

---

Portable Toilets Throughout - Install parking at each location (5).

Portable toilets removed and vault restrooms installed. This includes parking for each restroom. Work was done by District.

---

### Restroom

District Office Area - Modify restroom door and fixtures and install signage.

---

Headquarters Area - Modify combo restroom at headquarters area.

---

Headquarters Area - Modify shower room at headquarters area.

---

Headquarters Area - Provide clear space at utility sink at headquarters area.

---

Portable Toilets Throughout - Install 1 accessible chemical toilet in each of 5 locations (5).

District removed portables and installed vault restrooms.

---

## Route

District Office Area - Replace entry door, modify handrails on ramp and stairs, install striping on stair nosings, modify clear space at pay telephone and interpretive panels.

---

# Old Sacramento SHP

## Level 2

### Museum rear entrance

#### Parking

Provide compliant parking and improve route to rear entrance

---

### Train Depot

#### Restroom

Retrofit men's and women's restrooms (interior).

Complete at Freight Depot.

Retrofit streetside restrooms (small).

Complete At Passenger Depot.

---

# Old Town San Diego SHP

## Level 1

### Bazaar Area

#### Activity

Modify ATM.

Concession

Modify stairway to store 11.

Concession - Item no longer applicable as there are no longer any shops upstairs.

---

## Restroom

Retrofit building restrooms (2).

Concession - One restroom has been remodeled for accessibility.

## Exhibits and Museums

### Activity

Courthouse/Jail - Modify doorway.

This is an historic structure - Threshold replaced, door remains open.

Mason Street School - Retrofit doorway.

This is an historic structure - Threshold replaced, door remains open.

McCoy House - Modify kitchen clear space.

Seeley Stable - Modify building threshold.

Union Printing Office - Install bench.

Wells Fargo/Colorado House - Modify doorway.

Threshold replaced.

## Restroom

McCoy House - Modify building restroom doors (2).

Old Town Theater - Retrofit building restrooms (2).

## Route

Casa de Estudillo - Modify route to house and in courtyard.

Casa de Machado Stewart - Retrofit doorways and modify routes (2).

Routes completed - Historic Adobe structure, doorways cannot be modified.

Casa de Machado Stewart - Retrofit route to and around house (2).

Casa de Machado Stewart - Retrofit route to and through garden.

Livery Stables - Retrofit route.

Mason Street School - Install entrance ramp.

Mason Street School - Modify route to school.

McCoy House - Modify ramp to front porch.

McCoy House - Modify route to house.
McKinstry Dentist - Modify route.
Robinson Rose - Install ramp at rear of building.
Seeley Stable - Modify route to building.
Union Printing Office - Retrofit route to building.
Wells Fargo/Colorado House - Modify route.
Modify route to jail
Modify route through Carriage yard

## Parking Lots and Routes

### Parking

Install accessible vehicle parking in Lot A.
Install van accessible parking space in Lot A.
Install van accessible parking space in Lot B.
Install van accessible parking space in Lot D.
Install van accessible parking space in Lot E.

### Route

Modify route from Lot A to Plaza.	
Modify route from Lot B to Plaza.	
Modify route from Lot D to Plaza.	
Modify route from Lot E to Plaza.	
Modify route from Lot H to Plaza.	This is Lot F, there is no Lot H.
Retrofit curb ramps in Lot H (2).	This is Lot F, there is no Lot H.

## Plaza Area

**Activity**

Replace drinking fountains (2).

One at Robinson Rose Visitor Center and one at Mason Street restroom.

---

Retrofit picnic sites (8).

Only three required in the Plaza Area.

---

**Route**

Modify route to drinking fountain.

---

**Restrooms****Restroom**

Estudillo Barn - Retrofit comfort station.

---

**Route**

Estudillo Barn - Modify route to restroom.

---

Lot A - Modify route to restroom.

---

Mason Street - Modify route to restroom.

---

# Olompali SHP

# Level 4

**Visitor Center****Activity**

Replace drinking fountain.

---

Retrofit Visitor Center.

---

**Restroom**

Replace portable toilet.

---

## Route

Modify route.

---

# Pfeiffer Big Sur SP

Level 1

## Big Sur Lodge Area

### Activity

Modify benches (4).

---

Modify aisles (3).

---

Modify entrances (3).

---

Modify sales counters (3).

---

Replace drinking fountain.

---

Replace pay telephones (3).

---

### Parking

Install van accessible parking space and accessible parking (3).

---

## Big Sur Station Area

### Activity

Center - Modify water fountain.

---

Center - Replace pay telephone.

---

## Campground Area

## Activity

Modify clear space inside store.

Modify exhibit at kiosk for clear space.

Exhibit removed from kiosk area.

Modify kiosks (2).

Remodeled campground entry, one kiosk only. Parking and route to kiosk complete.

Modify laundry area.

Replace pay telephone at kiosk.

Removed

Replace picnic site at store.

## Parking

Create parking for group campsites (2).

No parking provided, Cal Trans road edge

Install van accessible space at campground store.

Install van accessible space at entrance and kiosk (2).

Remodeled campground entrance, one kiosk only.

## Route

Install accessible route into store.

## Core Use Area

### Trail

River Trail

Project completed as component of 'Major Cap Outlay' improvements. Sign installation anticipated to occur spring 2015.

**Trail (mi): .5**

## Cottage and Recreation Hall Area

### Activity

Cottage - Retrofit complete cottage (4).

Hall - Modify entry door.

Pool - Retrofit pool access.

## **Parking**

Cottage - Install van accessible space (4).

---

Hall - Modify van accessible space.

---

## **Restroom**

Hall - Modify restroom.

---

## **Route**

Hall - Modify route to hall and pool (2).

---

## **Day Use Area**

### **Activity**

Picnic Area - Retrofit picnic site at campfire center.

---

### **Parking**

Install van accessible space at picnic site.

---

Retrofit van accessible space at campfire center.

---

### **Route**

Install access route to comfort station.

---

## **Day-use**

### **Trail**

Nature Trail- Hike near day use area.

Project complete and closed.

**Trail (mi): .28**

---

## **Nature Center and Campfire Center**

### **Activity**

Campfire Center - Install accessible seating (4).

---

## Route

Campfire Center - Modify route in campfire center.

---

Campfire Center - Modify route to campfire center.

---

# Picacho SRA

# Level 3

## Restroom

Install portable toilet.

District installed vault restroom instead of portable unit.

---

replace chemie with vault

District installed an additional vault for program access to camping.

---

# Pismo SB

# Level 2

## North Beach Campground

### Activity

Modify 7 sites

---

### Parking

By kiosk modify 1 van space.

---

### Route

Parking by kiosk to kiosk (48').

---

To restrooms then valley (736').

Route to South restroom complete.

---

## Trail

Coastal Access Trail- Hike through coastal dunes

Project complete and Closed

Trail (mi): 1.1

---

## Oceano Campground

### Activity

Modify 3 accessible sites.

---

## Plumas Eureka SP

## Level 2

### Campground

#### Activity

Create one additional accessible site.

Campsite 39 was modified.

---

Modify 3 existing sites.

Campsites have been modified to be compliant. Due to environmental / safety issues these sites do not meet full compliance. Sites may have slopes of up to 4% and parking may only be 15 feet wide. See exceptions reported, July 2012.

---

#### Route

1 - 50' soil route from new site to road.

Item no longer applicable as camp loop roads are now allowed to be used as routes.

---

### Park Museum

#### Activity

Create video of upper park area.

Eureka Lake Road to Eureka Lake and Eureka Peak Loop Trail were photographed by Google Trekker.

---

## Point Lobos SR

## Level 2

### Bird Island Day Use Area

## Trail

Bird Island Trail- Coastal Bluff hike with wildlife viewing

Project complete and closed.

**Trail (mi): .5**

## Whaler's Cove Area

### Activity

Create 40% of picnic sites on route (2).

Accessible picnicking relocated to the Bird Island area.  
Exception reported July, 2008.

Create 50% picnic sites (approx 5).

Accessible picnicking relocated to the Bird Island area.  
Exception reported July, 2008.

### Parking

Create van space.

Parking complete. Bird Island picnic area is being made accessible instead of Whaler's Cove. This will provide a more scenic and complete accessible experience with the proposed accessible Bird Island Trail.

### Restroom

Replace restroom (small).

Bird Island picnic area was made accessible instead of Whaler's Cove. This provides a more scenic and complete accessible experience with the accessible Bird Island Trail under construction.

### Route

Create route from parking to restroom at Whaler's Cabin (600').

Accessible picnicking relocated to the Bird island area.  
Exception reported July, 2008.

## Whalers Cove Area

### Trail

Carmelo Meadows-Granite Point Trails

Project completed and closed.

**Trail (mi): .3**

# Prairie City SVRA

# Level 1

## 4 x 4 Obstacle Course

**Activity**

Modify to make 50% accessible picnic tables (3).

---

**Route**

Modify to make 40% of accessible picnic sites on accessible route (2).

---

**90cc Mini Track****Activity**

Modify 50% accessible picnic sites (2).

---

**Parking**

Create van accessible parking.

---

**Route**

Modify 40% picnic sites to be on accessible route of travel (2).

---

**Dirt Oval Track****Activity**

Modify seating to make it accessible (2).

---

**Parking**

Modify parking for van accessible space.

---

**Restroom**

Modify restroom.

New Restroom Installed

---

Replace portable toilets (2).

---

**Route**

Modify route from parking to bleachers.

---

**Moon Room Area**

**Activity**

Replace pay telephone with accessible model.

---

**Parking**

Retrofit parking for van.

---

**Route**

Modify route from parking to pay telephone.

---

**MX Track "Hangtown"****Activity**

Modify 50% of picnic sites (4).

---

Modify bleacher seating.

---

**Parking**

Create accessible van parking.

---

Create accessible vehicle parking.

---

**Restroom**

Modify vault restrooms for signage (2).

New restrooms installed

---

**Route**

Modify 40% picnic sites to be on an accessible route of travel (2).

---

**Office Area****Activity**

Modify counter for height.

---

Modify entrance door.

---

## **Parking**

Modify parking for van accessible space.

---

## **Overlook/Staging Area**

### **Activity**

Overlook - Replace on table for accessible model.

---

Staging Area - Create 50% accessible picnic sites (8).

---

### **Parking**

Overlook - Modify space for van accessible.

---

Staging Area - Modify parking space to be van accessible.

---

### **Restroom**

Staging Area - Modify restroom.

---

### **Route**

Staging Area - Create 40% picnic sites on accessible route of travel (3).

---

Staging Area - Create accessible route (6).

---

## **Quarter Midget Track**

### **Activity**

Modify 50% picnic sites (5).

---

Modify counter at concession.

---

Modify seating at bleachers.

---

### **Parking**

Create van accessible space.

---

## Restroom

Modify restroom.

Replace portable toilet with accessible model.

Vault restroom installed in parking lot

## Route

Create accessible path of travel.

Modify 40% to be on accessible path of travel (2).

Modify ramp leading to accessible seating at bleachers.

# Prairie Creek Redwoods SP

## Level 2

## Elk Prairie

### Trail

Elk Prairie Trail - Hike around the Elk Prairie through the adjacent river and redwood forests.

Trailhead signs will be installed in 2017.

**Trail (mi):**

## Elk Prairie and Big Tree

### Trail

Foothill / Prairie Creek Trail-Hike through old growth redwoods.

Project complete and closed.

**Trail (mi): 1.2**

## Visitor Center

### Trail

Revelation-Campground Trail-Hike through old growth redwoods.

Project complete and Closed

**Trail (mi): .75**

# Red Rock Canyon SP

## Level 3

## Campground

**Activity**

Install another accessible campsite.

Modify designated access campsites 1 and 2.

**Restroom**

Install correct restroom signage.

Modify parking at DA restroom (regrade slope, install sign).

Restroom in main parking lot

Replace 1 of 4 other restrooms.

3 restrooms in campground have been replaced.

**Route**

Install 3 routes to restrooms from campsites 1, 2 and site to be installed.

Two campsites have direct route to restroom. Two campsites use the camp loop road to access restroom.

**Red Cliffs****Activity**

Two tables and restroom replacement

**Refugio SB****Level 3****Activity**

Modify picnic sites and routes.

**Campground****Activity**

Retrofit 5 campsites.

## Parking

Create 1 van accessible space.

Van accessible parking provided at Visitor Center and day use restroom.

---

Signage.

---

# Richardson Grove SP

## Level 3

## Visitor Center

### Trail

Grove Nature/Exhibit Trail- Hike through old growth redwoods.

Construction is complete. Trailhead sign will be installed Fall 2013.

**Trail (mi): .38**

---

# Saddleback Butte SP

## Level 1

## Campground

### Activity

Create accessible seating or wheelchair space in campfire center.

Create at least 2 accessible tables in group campground.

Install at least 3 accessible campsites.

---

### Parking

Create van accessible parking for campfire center.

---

## Restroom

Replace at least 1 restroom.

Restrooms modified for improved access. All restrooms in park have been replaced or modified with parking provided.

---

## Route

Create accessible paths from accessible campsites to restroom (3).

Create accessible route to campfire center facilities (seats, stage, campfire).

---

## Day Use/Picnic Area

### Activity

Install at least 50% accessible picnic sites (10).

---

## Parking

Create accessible parking space at restroom.

Parking provided at all restrooms in park.

---

## Restroom

Install accessible restroom.

---

## Route

Create an accessible route from path to restroom.

Install accessible paths to at least 40% accessible sites (4).

---

## District Office (Leased)

### Activity

Modify hall exhibit text.

District Office, different location.

Modify sales/information counter: provide clear access; lower counter.

District Office, different location.

---

## Restroom

Modify restroom: add braille signage; move cabinet and lower dispensers in women's room.

District Office, different location.

## Visitor Center/Old Park Office

### Activity

Install proper accessibility signage after corrections are made.

Modify exhibit font and contrast.

Modify sales counter.

Replace drinking fountain.

Replace front entry door and threshold.

Entry is now off of accessible parking pad.

### Parking

Install van accessible parking space.

### Route

Create accessible route from parking to entry.

Install ramp to interior door.

The ramp is not needed to the small office area. All services for the public will be provided in the visitor center area.

## Visitor Center/Old Park Office

### Trail

Downen Nature Trail- Desert interpretive hiking experience

Project completed and closed.

**Trail (mi): .6**

# Salt Point SP

# Level 2

## Coastal Bluff

## Trail

Salt Point Trail- Hike along ocean bluff with coastal views.

Construction complete. Installation of trail signs anticipated winter 2016.

**Trail (mi): .5**

---

## Gerstle Cove Campground

### Activity

Create 3 campsites.

### Route

Install routes from all accessible campsites to restroom (50' per restroom, dirt).

---

## Gerstle Cove Terrace Day Use

### Activity

Install accessible picnic sites.

Modify fish cleaning station.

### Parking

Modify main lot, 2 spaces.

### Restroom

Modify dressing room doors.

Modify drinking fountain and outdoor shower.

### Route

Install route from parking to picnic area.

Route completed from road to picnic site.

Modify route from parking to restroom.

**Salton Sea SRA**

**Level 2**

## Activity

Modify picnic sites and campsites.

Assistive Listening System.

Portable unit provided

Modify exhibits (5).

Outside exhibits modified for access

Modify sales counter.

Completed in earlier project

Replace door.

Completed by earlier project

Replace fixed benches (2).

## Parking

Modify 7 vehicle spaces and 1 van space.

## Restroom

Retrofit restroom

## Route

Modify route from parking to visitor center.

Completed by previous project

## Campground

### Restroom

Modify or Replace Restroom

## New Camp

### Trail

Ironwood Trail- Hike to the shores of the Salton Sea

Trail construction is complete, sign installation anticipated to occur fall 2015.

**Trail (mi): .4**

**Samuel P. Taylor SP**

**Level 2**

**Activity**

Modify exhibit panels.

---

**Campground(s)****Restroom**

Modify designated accessible combo (1)

---

Replace Madrone Group Camp restroom.

---

Replace upper and lower combos.

---

**Main Picnic Area****Parking**

Install van sign at restroom 2 parking.

---

**Redwoods****Trail**

South Creek Trail- Hike along Lagunitas Creek

Trail construction complete, sign installation anticipated to occur winter 2016.

**Trail (mi): 1**

---

**San Buenaventura SB****Level 3****Picnic Area****Activity**

Modify 50% of picnic sites (25).

28 picnic sites completed.

---

Installed water station.

---

## Route

Install accessible routes to 40% of all picnic sites.

Routes completed to the improved picnic sites.

---

Patched walkways.

---

## San Clemente SB

## Level 3

### Campground to Beach

#### Trail

Multi-Use Trail- Trail through eucalyptus Grove.

Project completed and closed.

Trail (mi): .3

---

### Core use area

#### Trail

Butterfly Trail-Hike through Eucalyptus Grove

Project completed and closed.

Trail (mi): .1

---

## San Luis Reservoir SRA

## Level 1

### Basalt Area

#### Activity

Boat Ramp Area - Modify 50% picnic sites (3).

Boat Ramp Area - Modify boat ramp for slope.

Ramp slope meets federal guidelines. Ramp will not be replaced.

---

Boat Ramp Area - Modify drinking fountain for pressure to operate and route for slope.

Boat Ramp Area - Modify fish cleaning station for clear space slope and height of counter.

Boat Ramp Area - Modify gangplank from ramp to dock for slope, add curbs or wheel guides and handrails, striping.

The gangplank to the boarding float meets the current federal guidelines for boating and does not require further modification. Transition plate has been modified for a slope not to exceed 5%.

---

Boat Ramp Area - Replace fixed bench.	This bench has been removed.
Campfire Center - Create additional wheelchair seating and proper size.	
Campground - Modify campsites (5).	
Entrance Station - Modify exhibit case for clear space.	
Entrance Station - Modify exhibits for font (2).	
Entrance Station - Modify kiosk counter for height.	
Entrance Station - Replace pay telephone with accessible model and create clear space.	
<b>Parking</b>	
Boat Ramp Area - Modify van accessible parking.	This project was completed by Dept of Boating and Waterways.
Boat Ramp Area - Modify vehicle accessible parking (4).	This project was completed by Dept of Boating and Waterways.
Campfire Center - Modify parking for van accessible zone.	
Combination Building - Modify parking for van accessible spaces (2).	These are the campground combination buildings.
Entrance Station - Relocate parking closer to kiosk and create 1 van accessible space.	
Parking Lot off Basalt-Goosehead - Modify vehicle accessible parking spaces (2).	
Parking Lot off Basalt-Goosehead Lot - Modify van accessible parking.	

## Restroom

Boat Ramp Area - Modify restroom: door poundage, adequate strike edge clearance, proper signage.

Combination Building - Minor modification to drinking fountain (2).

These are the campground combination buildings.

Combination Building - Modify building (2).

These are the campground combination buildings. They were replaced not modified.

Parking Lot off Basalt-Goosehead - Replace portable toilets with accessible model.

Toilets have been removed by park.

## Route

Boat Ramp Area - Modify 40% picnic sites to be on accessible routes.

Boat Ramp Area - Modify route from parking to fish cleaning station for slope.

Boat Ramp Area - Modify routes from parking to picnic sites.

Combination Building - Minor modification to route for slope.

Entrance Station - Create accessible route.

Parking Lot off Basalt-Goosehead - Create accessible route from parking to fishing.

Accessible parking was created in paved parking lot. Fisherman are also able to drive to waters edge as the reservoir level drops each year.

## Dinosaur Point

### Activity

Curb Island - Modify drinking fountain for controls and knee space.

Curb Island - Replace boat dock.

Transition plate modified to meet requirements

Curb Island - Replace boat ramp due to slope.

The boat launching ramp was designed to meet boat launching standards and fit the terrain where it was installed. This is a seasonal only ramp. Ramps that are year round with less slope are located at the Basalt location.

Curb Island - Replace fixed bench.

---

Curb Island - Replace pay telephone. Pay phone removed

---

Picnic/Primitive Camping Sites - Modify 2 sites for cooking facilities, water and trash (2).

---

**Parking**

Modify to create 5 accessible parking spaces with 1 van accessible space.

---

**Route**

Curb Island - Modify curb ramp for slope and add grooved borders.

---

Picnic/Primitive Camping Sites - Modify 2 ramadas for access - route.

---

**District Office**

**Activity**

Modify counter for height.

---

Modify entry door for pressure and threshold.

---

**Parking**

Modify parking to make a van accessible space.

---

**Restroom**

Replace, if to be used.

---

**Los Banos Creek Reservoir**

**Activity**

Boat Launch Area - Modify picnic/campsite for cooking facility, water faucet.

---

Boat Launch Area - Modify ramp for slope. The existing boat launching ramp meets slope requirements. The boarding float assembly has been replaced.

---

Boat Launch Area - Replace dock. The boarding float assembly has been replaced.

---

Camping Area 2nd Loop - Create accessible campsites (2). Medeiros campground provides similar experience. Los Banos is on hillside. No room to provide compliant facilities.

---

Entrance Area - Modify kiosk counter for height.	
Entrance Area - Replace and relocate pay telephone.	The pay phone was removed.
Horse Camp - Create 2 accessible sites with accessible tables and parking.	This project is not able to be done. The site is a native american village site and cannot be modified. Park to remove all facilities at location.
Horse Camp - Create accessible equestrian facilities.	This project is not able to be done. The site is a native american village site and cannot be modified. Park to remove all facilities at location.

## Parking

Boat Launch Area - Modify parking for van accessible space.

## Restroom

Camping Area 2nd Loop - Replace portable toilet with accessible model (2).

Medeiros campground provides similar experience. Los Banos is on hillside. No room to provide compliant facilities.

Horse Camp - Replace portable toilet with accessible model.

This project is not able to be done. The site is a native american village site and cannot be modified. Park to remove all facilities at location.

## Route

Boat Launch Area - Modify route from parking to boat area.

Camping Area 2nd Loop - Create accessible route from campsites to beach area.

Medeiros campground provides similar experience. Los Banos is on hillside. No room to provide compliant facilities.

Camping Area 2nd Loop - Create accessible route from campsites to restrooms (2).

Medeiros campground provides similar experience. Los Banos is on hillside. No room to provide compliant facilities.

Entrance Area - Modify route around kiosk for obstacles.

This is designed as a drive up kiosk. There are no facilities for anyone to safely use this as a walk up kiosk.

## Medeiros

## Activity

Boat Dock - Replace boat dock and ramp.	This facility is no longer in use.
Camping Sites - Modify 3 sites to include accessible table, cooking facilities and route to restrooms.	This campground is no longer in use.
Entrance Area - Replace pay telephone.	Pay phone removed.

## Parking

Boat Dock - Create van accessible parking space.	This facility is no longer in use.
Entrance Area - Create van accessible space with proper signage and stabilize surface.	No designated parking area, employee area only. No space designated.
Group Camp - Create accessible van parking space with proper signage.	

## Restroom

Boat Dock - Replace portable toilets with accessible model.	The facility is no longer in use.
Camping Sites - Replace portable toilets with accessible models (2).	Three accessible vault toilets, permanent structures, have been installed instead of portable restrooms.
Entrance Area - Modify restroom for grab bars, slope on floor.	
Group Camp - Modify hardware on door.	
Group Camp - Modify restrooms for proper signage, and adjust grab bars.	

## Route

Entrance Area - Create accessible route from parking to kiosk.	There is no formal parking. This facility is a drive up only facility and not intended for visitors to walk to kiosk.
Entrance Area - Create accessible route to restroom to avoid crossing traffic lanes.	No public route, employee only.
Group Camp - Create accessible route from parking to restroom.	
Group Camp - Modify ramp for curbs, handrails, landings.	

## San Luis Creek

## Trail

San Luis Creek Trail- Extension of existing lakeside hike/bike asphalt trail

Project completed and closed.

**Trail (mi): 2.1**

## San Luis Creek Area

### Activity

Boat Ramp Area - Modify docks and connections for wheel guards, slope, handrails and striping.

Meets Federal standards.

Boat Ramp Area - Modify fish cleaning station for counter height.

Boat Ramp Area - Replace drinking fountain.

Check 12 - Modify 50% picnic sites to make accessible water and clear space (3).

Entrance Station - Modify drinking fountain for height.

North Beach Day Use - Minor modifications to drinking fountain (2).

North Beach Day Use - Modify 50% sites, mainly cooking facilities (35).

North Beach Day Use - Replace outdoor showers.

San Luis Creek Campground - Modify campsites for water and trash (4).

San Luis Creek Campground - Replace pay telephone with accessible model.

Phone removed

South Beach Day Use - Replace outdoor showers.

## Parking

Boat Ramp Area - Modify parking lot.	
Boat Ramp Area - Modify van accessible parking space.	
Boat Ramp Area - Modify vehicle accessible parking space.	
Check 12 - Modify parking for van accessible space.	
Entrance Station - Install proper signage for parking.	
North Beach Day Use - Modify parking for van accessible space.	
San Luis Creek Campground - Modify entrance area for accessible van parking and clear space for exhibit and pay phone.	
San Luis Creek Campground - Modify parking at restrooms to make them van accessible spaces (2).	
San Luis Creek Group Campground - Modify parking to make van accessible parking space and signage (2).	
South Beach Day Use - Modify parking lots for proper number of van spaces with proper signage (5).	This use area is for boat in. Ped access from main parking lot.

## Restroom

Boat Ramp Area - Modify restroom/dressing room.	New restroom installed.
Check 12 - Modify restroom for proper signage, minor modifications to grab bars.	New restroom installed
Entrance Area - Replace portable toilets with accessible model.	New restrooms installed
North Beach Day Use - Minor modifications to restrooms (2).	The San Luis Creek area has 5 restrooms. The 3 restrooms along the water that are most used were replaced.
North Beach Day Use - Minor modifications to restrooms/dressing room building.	The San Luis Creek area has 5 restrooms. The 3 restrooms along the water that are most used were replaced.
San Luis Creek Campground - Modify restroom doors for strike edge clearance and hardware (2).	

San Luis Creek Campground - Modify restrooms for toilet seat height, proper signage, clothes hooks (2).	
San Luis Creek Group Campground - Minor modifications to restroom.	
San Luis Creek Group Campground - Modify shower stalls.	This is the old CA shower design with the shower controls on the facing wall instead of the side wall. DRA agreed to this design. See August 20, 2007 letter from DRA to Ms. Aceituno.
South Beach Day Use - Comfort stations (2).	The San Luis Creek area has 5 restrooms. The 3 restrooms along the water that are most used were replaced.
South Beach Day Use - Restroom/dressing room building.	The San Luis Creek area has 5 restrooms. The 3 restrooms along the water that are most used were replaced.

## Route

Boat Ramp Area - Modify gangway to fishing dock structure for edge protection, handrails and widen gate.	
Boat Ramp Area - Modify route from parking to fish cleaning station, remove curb and slope.	
Boat Ramp Area - Modify route to fishing dock structure for slope and obstructions.	
Check 12 - Modify route from parking to picnic area for slope and surface.	
Check 12 - Modify route from parking to restroom for slope and surface.	
Entrance Station - Modify route from parking to kiosk for barriers.	This is a drive up only kiosk. There is no public route to modify. See MIG Comments, Semi - Annual Report - January 30, 2008. Exemption B, for drive-up entrance stations.
North Beach Day Use - Create accessible route from picnic areas to beach (3).	
North Beach Day Use - Modify routes to 40% picnic sites for slope and terrain (15).	
San Luis Creek Group Campground - Modify curb ramps for slope.	

## Trail

Campground Trail- Hiking and fishing access along O'neil Forebay

Project completed and closed.

**Trail (mi): 2.1**

---

## Visitor Center

### Activity

Modify entrance door for pressure.

Modify sink area for space underneath.

Replace sink controls.

---

### Parking

Modify space for surface, proper signage and slope.

Accepted Deviation #1 is being used for the slope at this location. "Surface slope of accessible parking spaces at developed parking lots may vary from the standard by up to 1%."

---

### Restroom

Minor modification for dispensers, hot water pipes insulation, grab bars.

Modify door for proper signage and poundage.

---

## Seacliff SB

## Level 1

### Beach

#### Trail

Promenade Trail- Asphalt trail along beach front

Project completed and closed.

**Trail (mi): 1**

---

## Campground Area

## Activity

Campground - Install at least 2 additional accessible campsites, dispersed throughout.

---

Campground - Modify designated accessible site.

---

Parking Lots A, B and C by Campground - Modify drinking fountains at restrooms (3).

---

## Parking

Campground - Modify designated accessible parking space at combo.

Parking at CG restrooms eliminated due to operational need. All campground restrooms are on accessible routes.

---

Parking Lots A, B and C by Campground - Install at least 1 van accessible space in Lots A, B (overflow parking) and C.

---

Parking at CG restrooms eliminated due to operational need. All campground restrooms are on accessible routes.

---

## Restroom

Campground - Modify drinking fountain at combo.

---

Campground - Retrofit shower in combo restroom.

---

Parking Lots A, B and C by Campground - Retrofit exterior sinks at restrooms (3).

---

Accessible toilet rooms include interior sinks.

---

## Route

Parking Lots A, B and C by Campground - Modify (slope) route to north restroom.

---

## Rio del Mar Area

### Activity

Replace outdoor showers (2).

---

Replace telephone by south restroom.

---

## **Parking**

Create 1 van accessible parking space in south lot to bring total to 3.

---

## **Restroom**

Retrofit large comfort station in north and south lots (2).

---

Retrofit/replace dressing rooms in north and south lot restrooms.

---

## **Route**

Create an accessible route to beach.

---

Modify route to north restroom.

---

## **South End Day Use Area**

### **Activity**

Install accessible picnic sites in ramada (20).

---

## **Parking**

Create 1 van accessible space for restroom 4.

---

Create 2 more parking spaces near ramada (Aptos) including 1 van accessible space.

---

## **Restroom**

Modify drinking fountain for restrooms 4 and 7 (2).

---

Modify restroom 4 and 7 (exterior sink, signs).

Accessible toilet rooms have interior sinks.

---

## **Route**

Create accessible paths of travel to accessible picnic sites (8).

---

Modify route to restrooms 4, 5 and 7.

---

## **Upper Parking Lot**

**Activity**

Install accessible benches along routes to lower picnic area (4).

---

Install new drinking fountain.

---

**Parking**

Install at least 8 accessible parking spaces with 1 van accessible parking space.

---

**Route**

Modify stairs into park: install new handrails; stripe nosings.

---

**Visitor Center****Activity**

Modify threshold.

---

Replace and relocate pay telephone to accessible location.      Pay phone was removed.

---

**Parking**

Install one van accessible space.

---

**Route**

Create accessible route to visitor center, including crosswalk and detectable warnings.

---

Modify ramp: install handrails.

---

Modify stairs: install new rails; stripe.

---

**Silver Strand SB****Level 1****Bayside Facilities**

## Activity

Install 70 accessible picnic ramadas: pad; furnishings; trash; water.

70 sites were not made accessible, approximately 25 were made fully accessible in various locations. These sites are in the sand, and providing a hard surface to all alters the program.

Replace 50% fixed benches with accessible design models, including level clear space on 1 side (12).

Replace drinking fountains(4).

## Restroom

Restroom 5 - Install correct signage (2).

Restroom 5 - Modify restroom.

Restrooms 4 and 7 - Replace dressing room fixed benches; relocate clothes hooks (8).

Restrooms 4 and 7 - Replace outdoor showers (4).

Restrooms 4 and 7 - Retrofit combo restrooms (2).

## Route

Create accessible routes to 28 of the 70 ramadas.

Install accessible route of travel to at least 40% of the 50% (5).

## Trail

Crown Cove Trail- Bayside hiking

Project completed and closed.

**Trail (mi): .8**

## Beachside Restrooms

### Restroom

Combo Restrooms 1 and 3 - Install correct signage (2).

Restroom #1 was recently completed.

Combo Restrooms 1 and 3 - Modify dressing room; repair door closure pressure; replace bench.

Restroom #1 was recently completed.

Combo Restrooms 1 and 3 - Modify outdoor sink faucet pressure (2).

Restroom #1 was recently completed.

Combo Restrooms 1 and 3 - Replace exterior showers (2).

Restroom #1 was recently completed.

Plaza Restroom 2 - Modify designated accessible toilet: fix slope; replace rear grab bar; improve signage. Restroom replaced.

---

Plaza Restroom 2 - Replace outdoor showers (2).

---

## Route

Modify access routes: level slopes and provide accessible routes of travel to facilities; include curb cuts and striped crosswalks with detectable warnings (2).

---

## Parking Lots

### Parking

Lot 1 - Install 1 van accessible space.

---

Lot 1 - Install 7 accessible spaces.

---

Lot 2 - Install 1 van accessible space.

---

Lot 2 - Install 5 new vehicle accessible spaces.

---

Lot 3 - Install 1 van accessible space.

---

Lot 3 - Install 7 accessible spaces.

---

### Route

Lot 1 - Install accessible routes of travel from all spaces to facilities including striped crosswalks (8).

---

Lot 1 - Install curb ramps for all accessible routes (8).

---

Lot 2 - Install accessible routes of travel from all spaces to facilities including striped crosswalks with detectable warnings (8).

---

Lot 2 - Install curb ramps for all accessible routes (8).

---

Lot 3 - Install accessible routes of travel from all spaces to facilities including crosswalks with detectable warnings (8).

---

Lot 3 - Install curb ramps for all accessible routes (8).

---

## Picnic Area

**Activity**

Modify ranger office door: opening pressure, remove mat, fix minor slope.

Replace 50% of fixed benches with accessibly designed and located ones (3).

Additional fixed benches were recently completed in the plaza area.

Replace 50% of picnic sites to be accessible (pads, furnishings, trash, water) (10).

Replace exterior exhibits (4).

Outdated exhibits removed per District request.

Replace pay telephones with accessible ones (2).

**Route**

Create accessible route to telephones: install accessible crosswalks and curb cuts; correct slope.

Create accessible routes to 40% of the 50% (4).

## Silverwood Lake SRA

## Level 2

### Boat Launch Area

**Activity**

Modifications to gangway, dock.

Completed by Dept. of Boating & Waterways

### Mesa Campground

**Activity**

Modify 4 campsites.

Modified 5 campsites, 26, 49, 66, 77, and 80. Water stations are compliant with two different designs due to code change during construction period.

Replace 5 campsites.

Campsite #'s 26, 49, 66, 77, and 80. Water stations are compliant with two different designs due to code change during construction period.

# Sonoma Coast SB

# Level 1

## Bodega Dunes

### Activity

Create 2 additional seating in campfire center.

Modify campsites (5).

Modify counter in kiosk for height.

Drive up kiosk

Modify fixed bench on path to beach.

Modify picnic sites (5).

Replace/relocate pay telephone.

### Parking

Create accessible van parking.

Create accessible van space at kiosk.

Create accessible vehicle parking.

Modify parking at campfire center for slope.

### Restroom

Modify building - showers (4).

DSA Approved

Modify restroom.

### Route

Modify route from parking to kiosk.

Drive up kiosk

Modify route from parking to picnic.

Modify route to beach for slope and rest areas.

Modify route to campfire center for slope.

Modify stairs at kiosk for handrails.

Drive up kiosk

## Bodega Head

## Activity

Campbell Cove - Create accessible picnic site.

---

West Head - Create accessible picnic sites (3).

---

## Parking

West Head - Create accessible van space.

---

## Restroom

Campbell Cove - Replace pit toilet.

---

West Head - Replace pit toilet.

---

## Route

Campbell Cove - Create accessible route from parking to pit toilet.

---

Campbell Cove - Create beach access.

---

## Trail

Bodega Head Trail- Ocean view hiking

Project complete and Closed

**Trail (mi): 1.9**

---

## Environmental Campgrounds

### Activity

Pomo Campground - Create accessible seating at campfire center.

Campfire center removed

---

Pomo Campground - Modify campsites (2).

---

Pomo Campground - Replace exhibit.

---

Willow Campground - Modify campsites (2).

---

Willow Campground - Modify exhibit.

---

## Parking

Willow Campground - Create van accessible parking space.

---

## Restroom

Pomo Campground - Replace pit toilet.

Using existing accessible toilets

---

Willow Campground - Replace pit toilet.

---

## Route

Pomo Campground - Create accessible route from parking to campfire center.

---

Pomo Campground - Modify route through campground (2).

---

Willow Campground - Modify routes from parking to campsites (2).

---

## Goat Rock

### Activity

Modify picnic sites (8).

Two new accessible picnic site were added. There are now a total of 8 sites at this location. Additional sites could not be made accessible due to environmental issues, blowing sand, and a federally protected plant.

---

Replace/relocate pay telephone.

Removed

---

## Parking

Create van accessible parking space.

---

## Restroom

Replace vault restroom.

---

Retrofit restroom.

The route to the restroom meets ORAR standards. The route could not be replaced because of the federally protected lupine found at this location.

---

## Route

Modify route.

---

## Jenner Visitor Center

### Activity

Install an accessible picnic table.

---

Modify aisles in store and counter for height.

---

Modify boat ramp.

Unimproved ramp, county facility.

---

Modify exhibits (5).

---

### Parking

Create van accessible space.

---

### Restroom

Replace pit toilet.

---

## Route

Modify route from parking to visitor center.

---

Modify route to boat ramp from parking.

---

Modify stairs-risers.

---

## North of Jenner

### Trail

Vista Point Trail- Ocean view hiking

Project completed and closed.

**Trail (mi): .75**

---

## Ocean Front

### Trail

Kortum Trail- Ocean View hiking

Project completed and closed.

**Trail (mi): .5**

---

Kortum Trail Segment 3- Ocean view hiking

Project completed and closed.

**Trail (mi): .8**

---

## Salmon Creek/Ranger Station Area

**Activity**

Modify counter for height.

Service at desk

---

Replace door.

---

**Parking**

Create van accessible parking space.

---

**Route**

Minor modification to route.

Modify curb ramp at parking space.

---

Retrofit/replace exterior stairs.

---

Retrofit/replace ramp.

---

**Vista View Area****Activity**

Modify exhibit.

Retrofit fixed bench.

---

**Parking**

Create van accessible space.

---

**Restroom**

Replace pit toilet.

---

**Route**

Modify route from parking to restroom.

---

**Wright's Beach**

## Activity

Create accessible campsites (3).

Modify picnic sites (beach) (5).

Modify picnic sites (overflow camping) (5).

Replace/relocate pay telephone.

## Parking

Create accessible van parking at picnic areas.

Parking not provided

Modify space for van parking at entrance area.

This is a drive up only entrance station. Parking is not provided.

## Restroom

Replace restroom in campground.

Replace restroom in entrance area.

Replaced in campground

## Route

Create beach access.

Added beach wheelchairs

# Sonoma SHP

# Level 2

## Vallejo Home

### Trail

City Bike Trail-Asphalt hike/bike trail through historic area

This is a preexisting segment of the Sonoma City Bike Path which passes through state property. The segment of trail on state property meets accessibility guidelines.

**Trail (mi): .3**

# South Carlsbad SB

# Level 1

## Camp Store and Park Office Area

**Activity**

Modify counter in park office.

---

Modify exhibit space outside office.

---

Modify picnic site at store.

---

Remove threshold at laundry doorway.

---

Replace 4 vending machines and 3 payphones at camp store.

---

Replace pay telephone at office.

---

Replace water fountain at store.

---

**Parking**

Modify parking and add van accessible space at the park office.

---

**Route**

Modify ramp and doorway into store.

---

Modify route to office.

---

**Campground Area****Activity**

Create wheelchair seating spaces at campfire center (4).

---

Replace all water faucets/remove cement curbing (12).

---

**Restroom**

Modify restroom shower configurations, grab bars, door hardware (10).

---

## Route

Create accessible ramp to beach.

---

Replace staircases from campground to beach and lower viewing railing (8).

---

## North Ponto Area

### Parking

Modify accessible parking (3).

Parking and route was worked on due to erosion and completed in spring of 07.

---

### Restroom

Replace portable toilet with vault restroom.

---

## South Ponto Area

### Activity

Modify picnic area clear spaces.

---

Modify restroom hardware and outside sinks (8).

---

Replace outside shower.

---

### Parking

Modify parking to 7 accessible spaces with 1 van accessible space.

---

### Route

Modify route from parking to restrooms, including curb ramp.

---

# Standish-Hickey SRA

# Level 3

## Rock Creek Campground

## Trail

Taber Nature Trail- Nature Trail through redwoods

Project completed and closed.

Trail (mi): 1.1

---

# Sugarloaf Ridge SP

## Level 2

### Campground

#### Activity

Install 3 accessible sites.

Modified route and seating at the campfire center.

---

#### Parking

Modify parking at kiosk for 1 van accessible space.

---

#### Restroom

Install accessible combo restroom.

---

#### Route

Create 3 routes to restroom (soil).

Create route from parking to kiosk.

This is a drive up kiosk. There is no pedestrian route to kiosk.  
Route was modified for kiosk parking to visitor center.

---

### Picnic Area

#### Activity

Create 8 accessible picnic sites.

Six sites were done meeting the picnic site criteria. Four of the six had routes to them.

---

**Parking**

Install van accessible space at restroom.

---

**Restroom**

Install new vault restroom

---

**Route**

Create accessible routes for 40% of 50%.

---

Create route from parking to picnic.

---

**Visitor Center****Activity**

Modify door to visitor center

---

**Parking**

Modified parking for the visitor center

---

**Route**

Modify ramp and stairs to visitor center

---

Modify route from visitor center to entry station parking.

This included a new drinking fountain and access to portable accessible restroom.

---

**Tahoe SRA****Level 3****Campground - Lakeside****Activity**

Modify campsites (3).

---

Replace payphone.

Payphone has been removed.

---

**The Forest of Nisene Marks SP****Level 4**

## View above Aptos Creek near

### Trail

Waggoner Trail - Hike through redwood grove to an overlook at a ravine

Trail construction complete.

**Trail (mi):**

---

## Torrey Pines SR

**Level 2**

### Torrey Pine Coastal Bluffs

#### Trail

Bluff Trail Overlooks- Hiking with coastal views

Trail construction is complete. Installation of trailhead signs is anticipated for Summer 2015.

**Trail (mi):**

---

### Visitor Center

#### Activity

Modify exhibits.

Alternate exhibit format provided to park August 2015.

Relocate payphone.

Payphone has been removed.

---

## Will Rogers SHP

**Level 2**

### Arena

#### Trail

Inspiration Loop Trail- Foothill chaparral hiking

Project completed and closed.

**Trail (mi): .4**

---

## William Randolph Hearst Memorial

**Level 4**

### Coast

## Trail

Elephant Seal Trail- Coastal hike with elephant seal viewing

This trail was a district project funded through coastal conservancy funding. Trail construction is completed. Accessible trail information sign anticipated to be installed November 2011.

---

**Trail (mi): 0.5**